
Date:	05/10/2018	Weather:		Coding:	RZMACP
MH#:	M-905-007	Owner:	NA	Len. Surveyed:	10.4
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	10.5
Customer:		Cert. #:	U-907-5518	Wall Material:	Concrete (reinforced)
Street:	Sullivan St. 669' No	rth of State Rd. 1	Project:	Hobart, IN	
City:	Hobart, IN	C	GPS Northing:	2911737.939	
Location:		(	GPS Easting:	2911737.939	
Drain Area:	Southeast	(	GPS Accuracy:	Sub-Meter	
Cover Shape:	Circular	E	Evidence of Surcharge:	No	
Cover Size: Comments:	22.5	F	Potential for Runoff:	None	
O&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	2.00	Structural Quic	ck: 2100	Structural Rating:	2.00
Overall Index:	2.00	Overall Quick:	2200	Overall Rating:	4.00

	Code	Observation	Video (sec)	Grade
И-905-007				
.0	MGP	General Photo	10	NA
1.4	SSS	Surface Spalling	26	S 2
1.4	MGO	General Observation	37	NA
3.4	IW	Infil Weeper	54	M 2
9.8	MGO	General Observation	79	NA
Camera Direction				



al Photo
S MH



Code:SSSDescription:Surface Spalling

Distance (ft):	1.4
Structural Grade:	2
O&M Grade:	0
Clock Start/From:	3
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code: Description:	MGO General Observation
Distance (ft):	1.4
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	UNDERSIDE OF FRAME



Code: Description:	IW Infil Weeper
Distance (ft):	3.4
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	11
Clock To:	2
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code: Description: MGO General Observation

Distance (ft):	9.8
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	END SURVEY

Wednesday, May 3, 2023