

Manhole Inspection Report



Date:	05/09/2018	Weather:		Coding:	RZMACP
MH#:	M-905-016	Owner:	NA	Len. Surveyed:	14.3
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	14.6
Customer:		Cert. #:	U-907-5518	Wall Material:	Concrete (reinforced)

Street:	State Rd. 130. 245' East of Hobart R	Project:	Hobart, IN
City:	Hobart, IN	GPS Northing:	2910005.65
Location:		GPS Easting:	2910005.65
Drain Area:	Southeast	GPS Accuracy:	Sub-Meter
Cover Shape:	Circular	Evidence of Surcharge:	No
Cover Size:	22.5	Potential for Runoff:	None
Comments:			

O&M Index:	<u>0.00</u>	O&M Quick:	<u>0000</u>	O&M Rating:	<u>0.00</u>
Structural Index:	<u>3.00</u>	Structural Quick:	<u>3100</u>	Structural Rating:	<u>3.00</u>
Overall Index:	<u>3.00</u>	Overall Quick:	<u>3100</u>	Overall Rating:	<u>3.00</u>

Position	Code	Observation	Video (sec)	Grade
M-905-016				
.0	MGO	General Observation	10	NA
1.9	MGO	General Observation	28	NA
10.1	SAV	Surface Aggregate Visible	58	S 3
14.3	MGO	General Observation	78	NA



Code: **MGO**
Description: **General Observation**

Distance (ft): **.0**
Structural Grade: **0**
O&M Grade: **0**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks: **ACCESS MH**



Code: **MGO**
Description: **General Observation**

Distance (ft): **1.9**
Structural Grade: **0**
O&M Grade: **0**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks: **UNDERSIDE OF FRAME**



Code: **SAV**
Description: **Surface Aggregate Visible**

Distance (ft): **10.1**
Structural Grade: **3**
O&M Grade: **0**
Clock Start/From: **12**
Clock To: **12**
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks:



Code: **MGO**
Description: **General Observation**

Distance (ft): **14.3**
Structural Grade: **0**
O&M Grade: **0**
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:
Step: **NO**
Remarks: **END SURVEY**