Manhole Inspection Report



Date: 09/27/2022 Weather: Coding: RZMACP

MH#: M-905-024 Owner: NA Len. Surveyed: 3.7
P.O.#: Surveyor: Todd Machine Rim to Invert: 4.2

Customer: Cert. #: P0038859-082022 Wall Material: Concrete (cast in

place)

Street: 208' North of Hwy 130. 193' West o Project: Hobart, IN

City:Hobart, INGPS Northing:2288632.98Location:Local Rural StreetsGPS Easting:2910890.71Drain Area:SoutheastGPS Accuracy:Sub-Meter

Cover Shape: Circular Evidence of Surcharge: Yes
Cover Size: 24.0 Potential for Runoff: None


Comments:

0.00 0000 0.00 O&M Index: O&M Quick: O&M Rating: 3400 12.00 3.00 Structural Index: Structural Quick: Structural Rating: 3.00 3400 12.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, November 30, 2022


	Code	Observation	Video (sec)	Grade
05-024				
.0	MGO	General Observation	10	NA
0.	SAV	Surface Aggregate Visible	21	S 3
1.7	MGO	General Observation	38	NA
3.7	SAV	Surface Aggregate Visible	55	S 3
3.7	MSA	Abandoned Survey	66	NA

Code:



Description:	General Observation	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Step:	NO	
Remarks:	access mh	

MGO



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): .0
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 1.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Underside Of Frame



Code: SAV

Description: Surface Aggregate Visible

Distance (ft): 3.7
Structural Grade: 3

O&M Grade: 0

Clock Start/From: 12

Clock To: 12

1st Value: 2nd Value:

Step: NO

Remarks:

Value Percent:



Code: MSA

Description: Abandoned Survey

Distance (ft): 3.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: Surcharged