Manhole Inspection Report



Date:

04/19/2018

Weather:

Surveyor:

NA

Coding:

RZMACP

MH#:

M-907-006

Owner:

Len. Surveyed: Rim to Invert:

P.O.#:

Customer: Cert. #:

Wall Material:

11.3 Concrete

(reinforced)

8.3

Street: City: On Hobart Rd. 2070' South of 10th S Project:

Hobart, IN

City.

Hobart, IN

GPS Northing:

Jen Costello

U-907-5518

2909994.353

Location:

GPS Easting:

2909994.353

Drain Area:

GPS Accuracy:

Sub-Meter

Cover Shape: Cover Size: Southeast Circular

Evidence of Surcharge: No

Comments:

22.5

Potential for Runoff: **N**

2200

1800

None

O&M Index:

1.00

_O&M Quick:
Structural Quick:

____O&M Rating:
____Structural Rating:

4.00 8.00

12.00

Structural Index:
Overall Index:

1.20 Overall Quick:

Overall Rating:

Wednesday, May 3, 2023

1

	Position	Code	Observation	Video (sec)	Grade
907-006	5				
	.0	MGO	General Observation	10	NA
ш	.8	SRI	Surface Roughness Increased	23	S 1
	2.2	IS	Infil Stain	37	NA
	2.4	MGO	General Observation	52	NA
	6.2	IW	Infil Weeper	73	M 2
	7.6	OBP	Obstacle External Pipe or Cable	87	M 2
	8.3	MSA	Abandoned Survey	100	NA
	8.3	SRI	Surface Roughness Increased	112	S 1



General Observation Description: Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: access MH

MGO

Wednesday, May 3, 2023 2

Code:



Code: SRI

Description: Surface Roughness Increased

Distance (ft): .8
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: IS

Description: Infil Stain

Distance (ft): 2.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 2.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME

Wednesday, May 3, 2023



Code: IW

Description: Infil Weeper

Distance (ft): 6.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: OBP

Description: Obstacle External Pipe or Cable

Distance (ft): 7.6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 6
Clock To: 7
1st Value:

Value Percent: 10.000 Step: NO

Remarks:

2nd Value:



Code: MSA

Description: Abandoned Survey

Distance (ft): 8.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO Remarks: OBP

Wednesday, May 3, 2023



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 8.3
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks: