Date:	04/16/2018	Weather:		Coding:	RZMACP
MH#:	M-910-003	Owner:	NA	Len. Surveyed:	12.6
P.O.#:		Surveyor:	Jen Costello	Rim to Invert:	12.9
Customer:		Cert. #:	U-907-5518	Wall Material:	Concrete (reinforced)
Street:	Norris Dr. 469' East	t of Randolph St.	Project:	Hobart, IN	
City:	Hobart, IN		GPS Northing:	2910496.141	
Location:			GPS Easting:	2910496.141	
Drain Area:	Southeast		GPS Accuracy:	Sub-Meter	
Cover Shape:	Circular		Evidence of Surcharge:	No	
Cover Size: Comments:	29.0		Potential for Runoff:	None	
O&M Index:	1.50	O&M Quick:	2111	O&M Rating:	3.00
Structural Index:	0.00	Structural Qu	iick: 0000	Structural Rating:	0.00
Overall Index:	1.50	Overall Quick	<: 2111	Overall Rating:	3.00

	Code	Observation	Video (sec)	Grade
910-003				
0.	MGO	General Observation	10	NA
0.	RFJ	Roots Fine Joint	21	M 1
1.7	MGP	General Photo	38	NA
10.7	DSGV	Deposits Settled Gravel	69	M 2
12.6	MGO	General Observation	84	NA



Code: Description:	MGO General Observation
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	ACCESS MH



Code:	RFJ
Description:	Roots Fine Joint
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	1
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	



Code: Description:	MGP General Photo
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: Remarks:	1.7 0 0 NO UNDERSIDE OF FRAME



Code: Description:	DSGV Deposits Settled Gravel
Distance (ft):	10.7
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	6
1st Value:	
2nd Value:	
Value Percent:	5.000
Step:	NO
Remarks:	



Code: Description: MGO General Observation

Distance (ft):	12.6
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Step:	NO
Remarks:	END SURVEY