## **Manhole Inspection Report**



 Date:
 04/16/2018
 Weather:
 Coding:
 RZMACP

 MH#:
 M-910-006
 Owner:
 NA
 Len. Surveyed:
 12.3

P.O.#: Surveyor: Jen Costello Rim to Invert: 12.8
Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: Norris Dr. 837' East of Randolph St. Project: Hobart, IN

City: Hobart, IN GPS Northing: 2910853.082
Location: GPS Easting: 2910853.082

Drain Area: Southeast GPS Accuracy: Sub-Meter


Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 29.0 Potential for Runoff: None

Comments:

2.33 3122 7.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 2.33 3122 7.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

	Position	Code	Observation	Video (sec)	Grade
M-910-00	06				
$\overline{}$	0.	MGO	General Observation	10	NA
- 11	\.0	RMJ	Roots Medium Joint	21	M 3
- 11	2.0	MGO	General Observation	38	NA
	3.7	OBP	Obstacle External Pipe or Cable	55	M 2
	8.3	IW	Infil Weeper	76	M 2
- 11	/11.8	MGO	General Observation	95	NA
Camera Direction					



Description: **General Observation** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Step: NO Remarks: **ACCESS MH** 

MGO

Wednesday, May 3, 2023 2

Code:



Code: RMJ

Description: Roots Medium Joint

Distance (ft): .0
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value:

Value Percent: 10.000
Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 2.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: OBP

Description: Obstacle External Pipe or Cable

Distance (ft): 3.7
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To:

1st Value: 2nd Value:

Value Percent: 10.000
Step: NO

Remarks:

Wednesday, May 3, 2023



Code: IW

Description: Infil Weeper

Distance (ft): 8.3
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 11.8
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023