## **Manhole Inspection Report**



Date:

09/24/2022

Weather:

Cert. #:

Coding:

**RZMACP** 

MH#:

M-910-008

Owner: NA Len. Surveyed:

12.8 14.0

P.O.#:

Surveyor:

Jen Costello U-907-5518

Rim to Invert: Wall Material:

**Fiberglass** Reinforced

Street:

Customer:

Norris Dr. 1110' East of Randolph St. Project:

Hobart, IN

City:

Hobart, IN

**GPS Northing:** 

2276829.224 2911124.377

Location: Drain Area: **Local Rural Streets** 

GPS Easting:

Cover Shape:

Southeast Circular

GPS Accuracy: Sub-Meter

Cover Size:

24.0

Evidence of Surcharge: No Potential for Runoff:

Comments:

O&M Quick:

2100 O&M Rating:

None

2.00

O&M Index: Structural Index: Overall Index:

2.00 1.00 1.07

Structural Quick: Overall Quick:

1A00 Structural Rating: **211A** Overall Rating:

13.00 15.00

Position	Code	Observation	Video (sec)	Grade
10-008				
.0	MGO	General Observation	10	NA
0.	SRI	Surface Roughness Increased	21	S 1
2.7	MGO	General Observation	40	NA
/12.8	DSF	Deposits Settled Fine	74	M 2
12.8	SRI	Surface Roughness Increased	85	S 1
12.8	MGO	General Observation	96	NA

Code:



Description:

General Observation

Distance (ft):
Structural Grade:
O&M Grade:
Clock Start/From:
Clock To:
1st Value:
2nd Value:
Value Percent:

MGO

Step: NO
Remarks: access mh



Code: SRI


Description: Surface Roughness Increased

Distance (ft): .0
Structural Grade: 1
O&M Grade: 0
Clock Start/From: 12
Clock To: 12
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 2.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:
Clock To:
1st Value:

2nd Value: Value Percent:

Step: NO

Remarks: underside of frame



Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 12.8
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 12

Clock To: 12

1st Value:

2nd Value:

Value Percent: 5.000 Step: NO

Remarks:



Code: SRI

Description: Surface Roughness Increased

Distance (ft): 12.8
Structural Grade: 1

O&M Grade: 0

Clock Start/From: 12

Clock To: 12

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: MGO

Description: General Observation

Distance (ft): 12.8
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: end of survey