Manhole Inspection Report



Date:

04/16/2018

Weather:

Coding:

RZMACP

MH#: P.O.#:

M-910-011

Owner: NA Len. Surveyed:

10.6 10.7

Customer:

Surveyor: Cert. #:

Rim to Invert: Jen Costello U-907-5518 Wall Material:

Concrete (reinforced)

Street: City:

NORRIS DR Hobart, IN

Project: **GPS Northing:**

Hobart, IN 2911503.958

Location: Drain Area:

Southeast

GPS Easting: 2911503.958

Cover Shape: Cover Size:

Circular

29.0

GPS Accuracy: **Sub-Meter**

Evidence of Surcharge: No Potential for Runoff: None

Comments:

O&M Index:

Structural Index:

Overall Index:

2.00 O&M Quick: 4.00 Structural Quick: 3.00

Overall Quick:

2100

O&M Rating:

Structural Rating: Overall Rating:

2.00 4.00 6.00

1

Wednesday, May 3, 2023

Position	Code	Observation	Video (sec)	Grade
0-011				
0.	MGO	General Observation	10	NA
.0	MGO	General Observation	20	NA
0.	RFB	Roots Fine Barrel	30	M 2
\\.0	FM	Fracture Multiple	40	S 4
1.6	MGO	General Observation	57	NA
10.5	MGO	General Observation	88	NA



Description: **General Observation** Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: NO Step: Remarks: **ACCESS MH**

MGO

Wednesday, May 3, 2023 2

Code:



Code: MGO

Description: General Observation

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: ACCESS MH



Code: RFB

Description: Roots Fine Barrel

Distance (ft): .0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:
Value Percent:

Step: NO

Remarks:

Code: FM

Description: Fracture Multiple

12

12



Distance (ft): .0

Structural Grade: 4
O&M Grade: 0

Clock Start/From: Clock To:


1st Value: 2nd Value:

Value Percent:

Step: NO

Remarks:

Wednesday, May 3, 2023



Code: MGO

Description: General Observation

Distance (ft): 1.6
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME



Code: MGO

Description: General Observation

Distance (ft): 10.5
Structural Grade: 0
O&M Grade: 0

Clock Start/From: Clock To:

1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

Wednesday, May 3, 2023