Manhole Inspection Report



Date: 04/16/2018 Weather: Coding: RZMACP

 MH#:
 M-910-023
 Owner:
 NA
 Len. Surveyed:
 8.0

 P.O.#:
 Surveyor:
 Jen Costello
 Rim to Invert:
 8.9

Customer: Cert. #: U-907-5518 Wall Material: Concrete

(reinforced)

Street: Norris Dr. 1641' East of Randolph St. Project: Hobart, IN

City: Hobart, IN GPS Northing: 2911656.846

Location: GPS Easting: **2911656.846**

Drain Area: Southeast GPS Accuracy: Sub-Meter

Cover Shape: Circular Evidence of Surcharge: No
Cover Size: 29.0 Potential for Runoff: None

Comments:

1.50 2111 3.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 1.50 2111 3.00 Overall Index: Overall Quick: Overall Rating:

Wednesday, May 3, 2023

Posi	tion Code	Observation	Video (sec)	Grade
W-910-023				
0.	MGO	General Observation	10	NA
0.	RFJ	Roots Fine Joint	20	M 1
\.0	IW	Infil Weeper	31	M 2
1.5	MGO	General Observation	46	NA
8.0	MGO	General Observation	72	NA
Camera Direction				



Distance (ft):

Structural Grade:

O&M Grade:

Clock Start/From:

Clock To:

1st Value:

2nd Value:

Value Percent:

MGO

General Observation

Step: NO

Remarks: ACCESS MH

Code:

Description:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): .0
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 5

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks:



Code: IW


Description: Infil Weeper

Distance (ft): .0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 12
Clock To: 12
1st Value:
2nd Value:

Step: NO

Remarks:

Value Percent:



Code: MGO

Description: General Observation

Distance (ft): 1.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: UNDERSIDE OF FRAME

Wednesday, May 3, 2023 3



Code: MGO

Description: General Observation

Distance (ft): 8.0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Step: NO

Remarks: END SURVEY

4