## **Profile/Photo Observation Report**

2.00

Overall Quick:

Overall Index:



74.00

Date:	05/03/2018	Weather:		Coding:	PACP 6.0
Pipe Length (ft)	:	Owner:	City of Hobart	Pre Clean:	Not Known
P.O.#:	289	Surveyor:	B. Helbling	PSR:	
Customer:	City of Hobart	Clean Date:		Shape:	С
Street: South Virginia Street			Flow Control:	Not Controlled	
City:	Hobart, IN		Year Renewed:		
Location:	<b>Light Highway</b>		Tape/Media #:	DEP289	
Purpose:	<b>Routine Assessment</b>		Dia/Height:	12"	
Use:	Sanitary		Material:	PVC	
Drain Area:			Lining:		
Category:	NA				
Comment:	5-21-2018				
Location Details	s:		Direction of Survey	: Downstream	
US MH:	M-507-041	DS MH:	M-507-089	Total Length Surveyed (ft	): <b>327.9</b>
D&M Index:	2.00	O&M Quick:	2F00	O&M Rating:	74.00
Structural Index:	0.00	– Structural Qı	uick: 0000	Structural Rating:	0.00

2F00

Overall Rating:

Thursday, May 4, 2023

	Position	Code	Observation	Video (sec)	Grade
041	L				
	.0	AMH	Manhole	0	NA
\\.	.0	MWL	Water Level	8	NA
1	134.5	DSF(S01)	Deposits Settled Fine	369	M 2
	317.2	DSF(F01)	Deposits Settled Fine	768	M 2
	327.9	AMH	Manhole	829	NA



Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-507-041

Thursday, May 4, 2023 2



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 15.000

Continuous Index:

Within 8" of Joint: NO

Remarks:

Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 134.5
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 5
Clock To: 7
1st Value:

2nd Value:

Value Percent: 5.000
Continuous Index: S01
Within 8" of Joint: NO

Remarks:

Thursday, May 4, 2023 3





Code: **DSF** 

Description: Deposits Settled Fine

Distance (ft): 317.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 5
Clock To: 7

1st Value: 2nd Value:

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: NO

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 327.9
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: M-507-089

Thursday, May 4, 2023 4