
Date:	04/15/2018	Weather:		Coding:	PACP 6.0
Pipe Length (ft):	222.2	Owner:	NA	Pre Clean:	Not Known
P.O.#:		Surveyor:	Selasie Honu	PSR:	P-1004-012-011
Customer:		Clean Date:	01/01/1900	Shape:	С
Street:	McAfee Dr.		Flow Control:	Not Controlled	
City:	Hobart, IN		Year Renewed:		
Location:	Other		Tape/Media #:		
Purpose:	Not Known		Dia/Height:	8"	
Use:	Sanitary		Material:	PVC	
Drain Area:	NA		Lining:		
Category:	NA				
Comment:					
Location Details	:		Direction of Survey	C Downstream	
US MH:	M-1004-011	DS MH:	M-1004-012	Total Length Surveyed (ft)	: 215.9
0&M Index:	2.00	O&M Quick:	2100	O&M Rating:	2.00
Structural Index:	0.00	Structural Qu	uick: 0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quicl		Overall Rating:	2.00

	Position	Code	Observation	Video (sec)	Grade
M-1004	4-011				
	.0	AMH	Manhole	10	NA
	0.	MWL	Water Level	21	NA
	31.0	MWL	Water Level	94	NA
	94.0	TF	Tap Factory	232	NA
	144.4	TF	Tap Factory	347	NA
	179.1	TF	Tap Factory	429	NA
	199.1	TF	Tap Factory	481	NA
	206.1	TFA	Tap Factory Active	507	NA
	210.8	TFA	Tap Factory Active	528	NA
5	213.1	TFA	Tap Factory Active	547	NA
ecti	213.8	DSF	Deposits Settled Fine	561	M 2
Ĩ	215.9	AMH	Manhole	577	NA
Camera Direction					
м-100	4-012				



Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-1004-011




Code: MWL Description: Water Level

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	



Code: Description:	MWL Water Level
Distance (ft):	31.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	20.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	



Code:	TF
Description:	Tap Factory

Distance (ft):	94.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	3
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code: Description:	TF Tap Factory
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:	144.4 0 0 9 4.000
Within 8" of Joint: Remarks:	



Code:	TF
Description:	Tap Factory
Distance (ft):	179.1
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	3
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code: Description:	TF Tap Factory
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:	199.1 0 0 3 4.000
Within 8" of Joint: Remarks:	




Code: Description: TFA Tap Factory Active

Distance (ft):	206.1
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	9
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code: Description:	TFA Tap Factory Active
Distance (ft):	210.8
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	3
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code:TFADescription:Tap Factory Active

Distance (ft):	213.1
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	9
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code:	DSF
Description:	Deposits Settled Fine
Distance (ft):	213.8

Distance (It).	213.0
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	7
Clock To:	9
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	



Code: AMH Description: Manhole

Distance (ft):	215.9
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-1004-012