Date:	04/15/2018	Weather:		Coding:	PACP 6.0
Pipe Length (ft)	: 168.8	Owner:	NA	Pre Clean:	Not Known
P.O.#:		Surveyor:	Mark Ruby	PSR:	P-1004-022-023
Customer:		Clean Date:	01/01/1900	Shape:	С
Street:	DREXEL DR		Flow Control:	Not Controlled	
City:	Hobart, IN		Year Renewed:		
Location:	Other		Tape/Media #:		
Purpose:	Not Known		Dia/Height:	8"	
Use:	Sanitary		Material:	PVC	
Drain Area:	NA		Lining:		
Category:	NA				
Comment:					
Location Details	5:		Direction of Surve	y: Upstream	
US MH:	M-1004-023	DS MH:	M-1004-022	Total Length Surveyed (ft)	: 165.5
D&M Index:	0.00	O&M Quick:	0000	O&M Rating:	0.00
Structural Index:	0.00	Structural Qu	uick: 0000	Structural Rating:	0.00
Overall Index:	0.00	Overall Quicl		Overall Rating:	0.00

	Position	Code	Observation	Video (sec)	Grade
1-1004	-022				
	0. //	AMH	Manhole	10	NA
	.0	MWL	Water Level	21	NA
	23.3	TF	Tap Factory	79	NA
-	33.4	TF	Tap Factory	112	NA
	107.1	TF	Tap Factory	271	NA
	116.8	TF	Tap Factory	303	NA
	156.4	TF	Tap Factory	394	NA
	165.5	AMH	Manhole	424	NA
Camera Direction					




Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-1004-022



Code: MWL Description: Water Level

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	10.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	



Code: Description:	TF Tap Factory
Distance (ft):	23.3
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	2
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	




Code:	TF
Description:	Tap Factory

Distance (ft):	33.4
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	2
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
continuous macki	
Within 8" of Joint:	



Code:	TF
Description:	Tap Factory
Distance (ft):	107.1
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	3
Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint: Remarks:	4.000



Code:	TF
Description:	Tap Factory

Distance (ft):	116.8
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	10
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code: Description:	TF Tap Factory
Distance (ft):	156.4
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	2
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code:AMHDescription:Manhole

Distance (ft):	165.5
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-1004-023