Profile/Photo Observation Report

Other

P.O.#:

Location:

Comment:



P-1004-030-031

Date: 04/14/2018 Weather: Coding: PACP 6.0
Pipe Length (ft): 352.6 Owner: NA Pre Clean: Not Known

Jen Costello

Tape/Media #:

PSR:

Customer: Clean Date: 01/01/1900 Shape: C

Street: E CLEVELAND AVE Flow Control: Not Controlled

City: Hobart, IN Year Renewed:

Surveyor:

Purpose: Not Known Dia/Height: 10"
Use: Sanitary Material: PVC

Drain Area: **NA** Lining:

Category: NA

Location Details: Direction of Survey: **Downstream**

US MH: M-1004-030 DS MH: M-1004-031 Total Length Surveyed (ft): 346.6

2.00 2200 4.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2200 4.00 Overall Rating: Overall Index: Overall Quick:

Position	Code	Observation	Video (sec)	Grade
1004-030				
0.	AMH	Manhole	10	NA
0.	MWL	Water Level	21	NA
12.7	TF	Tap Factory	59	NA
13.0	DAGS	Deposits Attached Grease	71	M 2
42.5	TF	Tap Factory	142	NA
129.1	TF	Tap Factory	327	NA
/132.3	TF	Tap Factory	346	NA
//134.2	DAGS	Deposits Attached Grease	362	M 2
178.3	TF	Tap Factory	462	NA
/211.2	TF	Tap Factory	540	NA
/246.3	MWL	Water Level	622	NA
329.0	TF	Tap Factory	799	NA
346.6	AMH	Manhole	846	NA

Code:



Description:	Manhole		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-1004-030		

AMH



Code: MWL
Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 5.0

Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO

4.000

Code: **TF**

Description: Tap Factory


Distance (ft): 12.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 1

Clock To: 1st Value:

Remarks:

2nd Value:

Value Percent: Continuous Index: Within 8" of Joint:



Code: DAGS

Description: Deposits Attached Grease

Distance (ft): 13.0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 7
Clock To: 9

1st Value: 2nd Value:


Value Percent: 10.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: TF

Description: Tap Factory

Distance (ft): 42.5
Structural Grade: 0


O&M Grade: 0

Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: **TF**

Description: Tap Factory


Distance (ft): 129.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF**

Description: Tap Factory

Distance (ft): 132.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 1

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: DAGS

Description: Deposits Attached Grease

Distance (ft): 134.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4
1st Value:

2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: **TF**


Description: Tap Factory

Distance (ft): 178.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 1

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: **TF**

Description: Tap Factory


Distance (ft): 211.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: MWL

Description: Water Level

Distance (ft): 246.3
Structural Grade: 0

O&M Grade: 0


Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: **30.000**

Continuous Index:

Within 8" of Joint: NO



Code: **TF**

Description: Tap Factory

Distance (ft): 329.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 346.6
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: M-1004-031