Profile/Pho	oto Observatio	n Report			RedZone
Date:	04/12/2018	Weather:		Coding:	PACP 6.0
Pipe Length (ft):	343.0	Owner:	NA	Pre Clean:	Not Known
P.O.#:		Surveyor:	Jen Costello	PSR:	P-1004-085-052
Customer:		Clean Date:	01/01/1900	Shape:	С
Street:	HEMLOCK DR		Flow Control:	Not Controlled	
City:	Hobart, IN		Year Renewed:		
Location:	Other		Tape/Media #:		
Purpose:	Not Known		Dia/Height:	10"	
Use:	Sanitary		Material:	PVC	
Drain Area:	NA		Lining:		
Category:	NA				
Comment:					
Location Details	:		Direction of Surve	y: Downstream	
US MH:	M-1004-052	DS MH:	M-1004-085	Total Length Surveyed (ft)	336.5
0&M Index:	1.00	O&M Quick:	1100	O&M Rating:	1.00
tructural Index:	0.00	Structural Qu	uick: 0000		0.00
Overall Index:	1.00	Overall Quicl			1.00

	Position	Code	Observation	Video (sec)	Grade
л-1004)	-052				
	0. //	AMH	Manhole	10	NA
	.0	MWL	Water Level	21	NA
	\11.9	RFJ	Roots Fine Joint	57	M 1
	38.7	MWL	Water Level	122	NA
	99.9	TF	Tap Factory	256	NA
	/215.9	TFA	Tap Factory Active	500	NA
	/ 220.5	TF	Tap Factory	521	NA
	336.5	AMH	Manhole	765	NA
amera Dir					
Camera Direction					




Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-1004-052

_



Code: MWL Description: Water Level

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	10.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	




Code: Description:	RFJ Roots Fine Joint
Distance (ft):	11.9
Structural Grade:	0
O&M Grade:	1
Clock Start/From:	10
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	YES
Remarks:	



Code: Description:	MWL Water Level
Distance (ft):	38.7
Structural Grade:	0
O&M Grade:	0

Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	20.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	




Code: Description:	TF Tap Factory
Distance (ft):	99.9
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	3
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code:TFADescription:Tap Factory Active

Distance (ft):	215.9
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	9
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code: Description:	TF Tap Factory
Distance (ft):	220.5
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	3
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code: AMH Description: Manhole

Distance (ft):	336.5
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-1004-085