Profile/Photo Observation Report



Date: 04/11/2018 Weather: Coding: PACP 6.0

Pipe Length (ft): 123.3 Owner: NA Pre Clean: Not Known

P.O.#: Surveyor: **Jen Costello** PSR: **P-1004-074-073**

Customer: Clean Date: 01/01/1900 Shape: C

Street: TULIP LN Flow Control: Not Controlled
City: Hobart, IN Year Renewed:

Location: Other Tape/Media #:

Purpose: Not Known Dia/Height: 8"
Use: Sanitary Material: PVC

Drain Area: NA Lining: Category: NA

Comment:

Location Details: Direction of Survey: **Downstream**US MH: M-1004-073 DS MH: M-1004-074 Total Length Surveyed (ft): 120.7

0000 0.00 0.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 0.00 0000 0.00 Overall Rating: Overall Index: Overall Quick:

	Code	Observation	Video (sec)	Grade
004-073				
.0	AMH	Manhole	10	NA
0.	MWL	Water Level	22	NA
7.6	TFA	Tap Factory Active	49	NA
59.6	TFA	Tap Factory Active	165	NA
86.6	TF	Tap Factory	231	NA
120.7	AMH	Manhole	310	NA
-				

Code:



Description:	Manhole		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-1004-073		

AMH



Code: MWL

Description: **Water Level**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From:

Clock To:

1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

5.000

NO

Remarks:

Code: **TFA**

Description: **Tap Factory Active**


Distance (ft): 7.6 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 9

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TFA**

Description: **Tap Factory Active**


Distance (ft): 59.6 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 9

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: TF

Description: **Tap Factory**


Distance (ft): 86.6 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 3

Clock To:

4.000 1st Value:

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 120.7
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Continuous Index: Within 8" of Joint:

Remarks: M-1004-074

NO