Profile/Photo Observation Report



Date: 04/03/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 458.7 Owner: NA Pre Clean: **Not Known** P.O.#: Surveyor: Jen Costello PSR: P-103-001-002

Customer: Clean Date: 01/01/1900 Shape: C

Street: OFF HOWARD ST Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Other Tape/Media #:

Purpose: Not Known Dia/Height: 10"
Use: Sanitary Material: VCP

Drain Area: NA Lining:

Category: NA

Comment:

Location Details: Direction of Survey:

US MH: M-103-002 DS MH: M-103-001 Total Length Surveyed (ft): 203.3

2.00 2G00 88.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2G00 88.00 Overall Index: Overall Rating: Overall Quick:

Upstream

Position	Code	Observation	Video (sec)	Grade
03-001				
0.	AMH	Manhole	10	NA
0.	MWL	Water Level	21	NA
\\.0	DAZ(S01)	Deposits Attached Other	33	M 2
37.4	DAE	Deposits Attached Encrustation	119	M 2
37.4	TFD	Tap Factory Defective	131	M 2
44.9	TF	Tap Factory	158	NA
82.8	DAE	Deposits Attached Encrustation	246	M 2
/104.8	TF	Tap Factory	302	NA
//143.9	TF	Tap Factory	393	NA
166.7	TF	Tap Factory	450	NA
202.6	DAZ(F01)	Deposits Attached Other	534	M 2
202.6	MSA	Abandoned Survey	545	NA
		<u> </u>		

Code:



Description:	Manhole		
·			
Distance (ft)	0		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-103-001		

 AMH



Code: MWL
Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

20.000

NO



Code: DAZ

Description: Deposits Attached Other

Distance (ft): .0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4
1st Value:
2nd Value:

Value Percent: 5.000
Continuous Index: S01
Within 8" of Joint: NO



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): 37.4
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 1
Clock To: 4

1st Value: 2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: **TFD**

Description: Tap Factory Defective

Distance (ft): 37.4
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 1

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks: DAE



Code: **TF**

Description: Tap Factory

Distance (ft): 44.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 11

Clock To:

1st Value:


2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:

Code: DAE

Description: Deposits Attached Encrustation

4.000



Distance (ft): 82.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 9

1st Value: 2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint: YES



Code: TF

Description: **Tap Factory**

Distance (ft): 104.8 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 12

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: TF

Description: **Tap Factory**

Distance (ft): 143.9 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 12

Clock To:

4.000 1st Value:

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: **TF**

Description: Tap Factory

Distance (ft): 166.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 1

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 202.6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4
1st Value:
2nd Value:

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: NO



Code: MSA

Description: Abandoned Survey

Distance (ft): 202.6
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: UNKNOWN