## **Profile/Photo Observation Report**



Date: 04/06/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 190.6 Owner: NA Pre Clean: **Not Known** P.O.#: Surveyor: **Mark Ruby** PSR: P-103-018-008

Customer: Clean Date: 01/01/1900 Shape: C

Street: WILLOW ST Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Other Tape/Media #:

Purpose: Not Known Dia/Height: 10"
Use: Sanitary Material: VCP

Drain Area: NA Lining:

Category: NA

Comment:

Location Details: Direction of Survey: **Upstream** 

US MH: M-103-008 DS MH: M-103-018 Total Length Surveyed (ft): 177.3

3100 3.00 3.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 3.00 3100 3.00 Overall Index: Overall Quick: Overall Rating:


	osition	Code	Observation	Video (sec)	Grade
103-018					
0.		AMH	Manhole	10	NA
0.		MWL	Water Level	21	NA
$\sqrt{4.}$	1	RMJ	Roots Medium Joint	41	M 3
76	5.3	TFC	Tap Factory Capped	197	NA
13	39.0	TF	Tap Factory	335	NA
16	57.2	TF	Tap Factory	406	NA
17	77.3	AMH	Manhole	440	NA

Code:



Description:	Manhole		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-103-018		

AMH



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:


Clock To: 1st Value: 2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint: NO

Remarks:



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 4.1
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 7
Clock To: 5
1st Value:

Value Percent: 20.000

Continuous Index:

Within 8" of Joint: YES

Remarks:

2nd Value:



Code: TFC

Description: **Tap Factory Capped** 


Distance (ft): 76.3 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 11

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: TF

Description: **Tap Factory** 

Distance (ft): 139.0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 11

Clock To:

4.000 1st Value:

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF** 

Description: Tap Factory

Distance (ft): 167.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 11

Clock To:

1st Value: **4.000** 

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 177.3
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: M-103-008