Date:	03/23/2018	Weather:		Coding:	PACP 6.0
Pipe Length (ft):		Owner:	NA	Pre Clean:	Not Known
P.O.#:	520.0	Surveyor:	Justin Gonzales	PSR:	P-203-051-060
Customer:		Clean Date:		Shape:	с С
Street:	W 38TH AVE		Flow Control:	Not Controlled	
City:	Hobart, IN		Year Renewed:		
Location:	Other		Tape/Media #:		
Purpose:	Not Known		Dia/Height:	12"	
Use:	Sanitary		Material:	PVC	
Drain Area:	NA		Lining:		
Category:	NA				
Comment:					
Location Details	:		Direction of Survey	: Downstream	
US MH:	M-203-060	DS MH:	M-203-051	Total Length Surveyed (ft)	: <b>261.7</b>
D&M Index:	2.00	O&M Quick:	2H00	O&M Rating:	96.00
Structural Index:	2.00	Structural Qu	uick: 2100	Structural Rating:	2.00
Overall Index:	2.00	Overall Quic		Overall Rating:	98.00

	Position	Code	Observation	Video (sec)	Grade
(203-060					
		AMH	Manhole	10	NA
. //	0	MWL	Water Level	21	NA
	0	CS	Crack Spiral	35	S 2
	0	IS	Infil Stain	46	NA
$\sqrt{2}$	2.1	DAZ(S01)	Deposits Attached Other	99	M 2
2	61.7	MSA	Abandoned Survey	590	NA
2	61.7	DAZ(F01)	Deposits Attached Other	601	M 2



Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-203-060



Code: MWL Description: Water Level

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	10.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	



Code: Description:	CS Crack Spiral
Distance (ft): Structural Grade: O&M Grade: Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint:	1.0 2 0 11 3 YES
Remarks:	




Code:	IS
Description:	Infil Stain

1.0
0
0
7
5
YES



Code:	DAZ
Description:	Deposits Attached Other
Distance (ft):	22.1
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	7

Clock Start/From:	7
Clock To:	5
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	S01
Within 8" of Joint:	YES
Remarks:	WANDER



Code: Description: MSA Abandoned Survey

Distance (ft):261.7Structural Grade:0O&M Grade:0Clock Start/From:0Clock To:11st Value:22nd Value:4Value Percent:4Continuous Index:NORemarks:ROBOT


Code:

Description:

NO ROBOT TURNED OVER

**Deposits Attached Other** 

DAZ



Distance (ft):	261.7
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	7
Clock To:	5
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	F01
Within 8" of Joint:	YES
Remarks:	WANDER