Profile/Photo Observation Report



Date: 03/23/2018 Weather: Coding: PACP 6.0

Pipe Length (ft): 182.8 Owner: NA Pre Clean: No Pre-Cleaning
P.O.#: Surveyor: Jen Costello PSR: P-208-012-013

Customer: Clean Date: 01/01/1900 Shape: C

Street: FOXCROFT STREET Flow Control: Not Controlled

City: Hobart, IN Year Renewed: Location: Light Highway Tape/Media #:

Purpose: Routine Assessment Dia/Height: 12"
Use: Sanitary Material: VCP

Drain Area: NA Lining:

Category: NA
Comment: R_M at 33 ft nothing visible. Flow direction wrong

Location Details: Direction of Survey: **Downstream**

US MH: M-208-013 DS MH: M-208-012 Total Length Surveyed (ft): 34.7

2.33 21.00 O&M Index: O&M Quick: O&M Rating: 2.00 2100 2.00 Structural Quick: Structural Rating: Structural Index: 2.30 23.00 Overall Quick: Overall Rating: Overall Index:

Code:



Description:	Manhole
Distance (ft): Structural Grade:	.0
O&M Grade:	0
Clock Start/From: Clock To:	
1st Value: 2nd Value:	
Value Percent: Continuous Index:	
Within 8" of Joint: Remarks:	NO M-208-013

AMH



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0

Clock Start/From: Clock To:

1st Value: 2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint: NO

Remarks:

Code: DAE

Description: Deposits Attached Encrustation



Distance (ft): 3.2
Structural Grade: 0
O&M Grade: 2

Clock Start/From: 8
Clock To: 4

1st Value: 2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint: YES



Code: FC


Description: Fracture Circumferential

Distance (ft): 3.2
Structural Grade: 2
O&M Grade: 0
Clock Start/From: 12
Clock To: 3
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): 6.1
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4
1st Value:
2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint: YES



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): 8.9
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4
1st Value:

2nd Value:

Value Percent: 10.000
Continuous Index: S01
Within 8" of Joint: YES

Remarks:

Code: IR

Description: Infil Runner




Distance (ft): 15.2
Structural Grade: 0

O&M Grade: 4
Clock Start/From: 11

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: YES



Code: **TF**

Description: Tap Factory


Distance (ft): 17.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: ID

Description: Infil Dripper

Distance (ft): 20.9
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 1
Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: YES



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): 34.7
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4

1st Value: 2nd Value:

Value Percent: 10.000
Continuous Index: F01
Within 8" of Joint: YES

Remarks:

Code: MSA

Description: Abandoned Survey



Distance (ft): 34.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: **DEBRIS UNDER WATER**