Profile/Photo Observation Report



Date: 03/23/2018 Weather: Coding: PACP 6.0

Pipe Length (ft): 245.4 Owner: NA Pre Clean: No Pre-Cleaning
P.O.#: Surveyor: Jen Costello PSR: P-208-015-016

Customer: Clean Date: 01/01/1900 Shape: C

Street: FOXCROFT STREET Flow Control: Not Controlled

City: Hobart, IN Year Renewed: Location: Light Highway Tape/Media #:

Purpose: Routine Assessment Dia/Height: 8"
Use: Sanitary Material: VCP

Drain Area: **NA** Lining:

Category: NA

Comment: P_C at 25 ft nothing visible . Flow direction wrong

Location Details: Direction of Survey: **Upstream**

US MH: M-208-016 DS MH: M-208-015 Total Length Surveyed (ft): 26.7

2.00 2500 10.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Index: Structural Rating: 2.00 2500 10.00 Overall Index: Overall Quick: Overall Rating:


	Code	Observation	Video (sec)	Grade
5				
.0	AMH	Manhole	10	NA
.0	MWL	Water Level	21	NA
3.2	DAE	Deposits Attached Encrustation	39	M 2
4.3	TF	Tap Factory	54	NA
4.8	DAE	Deposits Attached Encrustation	69	M 2
16.8	DAE	Deposits Attached Encrustation	104	M 2
16.8	IW	Infil Weeper	114	M 2
22.6	DAE	Deposits Attached Encrustation	136	M 2
26.7	MSA	Abandoned Survey	155	NA

Code:



Description:	Manhole		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-208-015		

AMH



Code: MWL

Description: **Water Level**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint: NO

Remarks:

5.000



Code: DAE

Description: **Deposits Attached Encrustation**

Distance (ft): 3.2 Structural Grade: 0 O&M Grade: 2 Clock Start/From: 8 Clock To: 4 1st Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint: YES

Remarks:

2nd Value:



Code: **TF**

Description: Tap Factory

Distance (ft): 4.3
Structural Grade: 0

O&M Grade: 0

Clock Start/From: 3

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: DAE

Description: Deposits Attached Encrustation


Distance (ft): 4.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 2
Clock To: 4
1st Value:
2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint: YES

Remarks:



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): 16.8
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4
1st Value:

2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: IW

Description: Infil Weeper

Distance (ft): 16.8 Structural Grade: 0 O&M Grade: 2 Clock Start/From: 8 Clock To: 4 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint: YES

Remarks:



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): 22.6
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4

1st Value: 2nd Value:


Value Percent: 10.000

Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: MSA

Description: Abandoned Survey

Distance (ft): 26.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: UNKNOWN