## **Profile/Photo Observation Report**



Date: 03/22/2018 Weather: Coding: PACP 6.0

Pipe Length (ft): 273.6 Owner: NA Pre Clean: No Pre-Cleaning
P.O.#: Surveyor: Selasie Honu PSR: P-208-028-027

Customer: Clean Date: 01/01/1900 Shape: C

Street: FOXCROFT STREET Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Light Highway Tape/Media #:

Purpose: Routine Assessment Dia/Height: 8"
Use: Sanitary Material: PVC

Drain Area: NA Lining:

Category: NA
Comment: Flow direction wrong

Location Details: Direction of Survey: **Downstream** 

US MH: M-208-027 DS MH: M-208-028 Total Length Surveyed (ft): 274.9

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2100 2.00 Overall Index: Overall Quick: Overall Rating:

	Position	Code	Observation	Video (sec)	Grade
208-027	,				
	.0	AMH	Manhole	10	NA
	.0	MWL	Water Level	21	NA
	29.5	TF	Tap Factory	93	NA
	135.2	DAZ	Deposits Attached Other	318	M 2
[:	135.5	TFA	Tap Factory Active	332	NA
	268.1	TFA	Tap Factory Active	612	NA
	274.9	AMH	Manhole	639	NA

Code:



Description:	Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-208-027

AMH



Code: MWL

Description: **Water Level** 

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO

Code:

TF Description: **Tap Factory** 



Distance (ft): 29.5 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 3

Clock To:

Remarks:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: DAZ

Description: Deposits Attached Other

Distance (ft): 135.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 7
Clock To: 9
1st Value:

2nd Value:


Value Percent: 5.000

Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: TFA

Description: Tap Factory Active

Distance (ft): 135.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000** 

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: TFA

Description: Tap Factory Active

Distance (ft): 268.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000** 

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 274.9
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: M-208-028