Profile/Photo Observation Report



Date: 09/26/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 240.1 Owner: NA Pre Clean: **Not Known** P.O.#: PSR: P-403-001-002 Surveyor: Selasie Honu

Customer: Clean Date: 01/01/1900 Shape: C

Street: Dill St. Flow Control: Not Controlled

City: Hobart, IN Year Renewed: Location: Light Highway Tape/Media #:

Purpose: Routine Assessment Dia/Height: 10"
Use: Sanitary Material: VCP

Drain Area: **NA** Lining:

Category: NA

Comment:

Location Details: Direction of Survey: **Downstream**

US MH: M-403-002 DS MH: M-403-001 Total Length Surveyed (ft): 151.1

3115 1.33 8.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 1.33 3115 8.00 Overall Quick: Overall Rating: Overall Index:

Position	Code	Observation	Video (sec)	Grade
403-002				
.0	AMH	Manhole	10	NA
0.	MWL	Water Level	21	NA
21.7	TF	Tap Factory	76	NA
38.7	TF	Tap Factory	121	NA
45.3	RFJ	Roots Fine Joint	145	M 1
//50.5	RFJ	Roots Fine Joint	167	M 1
///81.1	RFJ	Roots Fine Joint	239	M 1
// 85.7	RFJ	Roots Fine Joint	260	M 1
95.3	RFJ	Roots Fine Joint	290	M 1
112.1	TF	Tap Factory	335	NA
133.3	DAE	Deposits Attached Encrustation	389	M 3
151.1	MSA	Abandoned Survey	436	NA
151.1	MSA	Abandoned Survey	436	NA

Code:



Description:	Manhole		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-403-002		

AMH



Code: MWL Description: **Water Level**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:


Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO



Code: TF

Description: **Tap Factory**

Distance (ft): 21.7 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 9

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: **TF**

Description: Tap Factory


Distance (ft): 38.7
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:




Code: RFJ

Description: Roots Fine Joint

Distance (ft): 45.3
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 4
Clock To: 5
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: YES



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 50.5
Structural Grade: 0

O&M Grade: 1

Clock Start/From: 7

Clock To: 5

1st Value:

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

YES

YES



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 81.1
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 7
Clock To: 5
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 85.7
Structural Grade: 0

O&M Grade: 1

Clock Start/From: 7

Clock To: 5

1st Value: 2nd Value: Value Percent:

Continuous Index: Within 8" of Joint:

Remarks:

YES



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 95.3 Structural Grade: 0 O&M Grade: 1 Clock Start/From: 7 5 Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint: YES



Code: TF

Description: **Tap Factory**

Distance (ft): 112.1 Structural Grade: 0 0 O&M Grade: Clock Start/From: 3

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: DAE

Description: **Deposits Attached Encrustation**

Distance (ft): 133.3 Structural Grade: 0 O&M Grade: 3 Clock Start/From: 7 5 Clock To: 1st Value:


Value Percent: Continuous Index:

20.000

Within 8" of Joint: YES

Remarks:

2nd Value:



Code: MSA

Description: Abandoned Survey

Distance (ft): 151.1
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: camera stopped