Profile/Photo Observation Report



Date: 09/26/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 94.0 Owner: NA Pre Clean: **Not Known** P.O.#: PSR: P-403-006-005 Surveyor: Selasie Honu

Customer: Clean Date: 01/01/1900 Shape: C

Street: KREFFT ST Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Light Highway Tape/Media #:

Purpose: Routine Assessment Dia/Height: 12"
Use: Sanitary Material: VCP

Drain Area: **NA** Lining:

Category: NA

Comment:


Location Details: Direction of Survey: **Downstream**

US MH: M-403-005 DS MH: M-403-006 Total Length Surveyed (ft): 72.2

3100 3.00 3.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 3.00 3100 3.00 Overall Quick: Overall Rating: Overall Index:

	Position	Code	Observation	Video (sec)	Grade
л (403-)	005				
103	0. /	АМН	Manhole	10	NA
	0.	MWL	Water Level	21	NA
	69.9	DSZ	Deposits Settled Other	172	M 3
	72.2	MSA	Abandoned Survey	188	NA
ı					

Code:



Description:	Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-403-005

AMH



Code: MWL

Description: **Water Level**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:


Remarks:

5.000

NO

Code: DSZ

Description: **Deposits Settled Other**



69.9

Structural Grade: 0 O&M Grade: 3 Clock Start/From: 3 Clock To: 7

1st Value: 2nd Value:

Distance (ft):

20.000 Value Percent:

Continuous Index:

Within 8" of Joint: NO

Remarks: mixed material



Code: MSA

Description: Abandoned Survey

Distance (ft): 72.2
Structural Grade: 0
O&M Grade: 0

Clock Start/From: Clock To: 1st Value:

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: mixed material blocking camera

passage