Profile/Photo Observation Report



Date: 04/15/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 203.0 Owner: NA Pre Clean: **Not Known** P.O.#: PSR: P-503-070-069 Surveyor: Selasie Honu

Customer: Clean Date: 01/01/1900 Shape: C

Street: W 40th ave Flow Control: Not Controlled
City: Hobart, IN Year Renewed:

Location:OtherTape/Media #:Purpose:Not KnownDia/Height:8"Use:SanitaryMaterial:PVC

Drain Area: NA Lining:

Category: NA

Comment:

Location Details: Direction of Survey: Downstream

US MH: M-503-069 DS MH: M-503-070 Total Length Surveyed (ft): 226.1

2.00 2D00 58.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2D00 58.00 Overall Rating: Overall Index: Overall Quick:

Position	n Code	Observation	Video (sec)	Grade
503-069				
0.	DAGS(S01)	Deposits Attached Grease	10	M 2
.0	AMH	Manhole	22	NA
0.	MWL	Water Level	33	NA
48.2	DAGS(F01)	Deposits Attached Grease	140	M 2
63.8	TF	Tap Factory	185	NA
/130.3	DAGS(S02)	Deposits Attached Grease	331	M 2
159.5	TF	Tap Factory	401	NA
224.4	DAGS(F02)	Deposits Attached Grease	543	M 2
226.1	AMH	Manhole	557	NA

Code:



Description:	Deposits Attached Grease		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	2		
Clock Start/From:	8		
Clock To:	4		
1st Value:			
2nd Value:			
Value Percent:	5.000		
Continuous Index:	S01		
Within 8" of Joint:	NO		
Remarks:			

DAGS



Code: AMH Description: Manhole

.0

Distance (ft): Structural Grade: 0 O&M Grade: 0 Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-503-069



Code: MWL Description: **Water Level**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To:

1st Value: 2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint: NO

Remarks:



Code: DAGS

Description: Deposits Attached Grease

Distance (ft): 48.2
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 8

Clock To: 4

1st Value:


1st Value: 2nd Value:

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: NO

Remarks:

Code: **TF**

Description: Tap Factory



Distance (ft): 63.8
Structural Grade: 0

O&M Grade: 0


Clock Start/From: 1

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: DAGS

Description: Deposits Attached Grease

Distance (ft): 130.3
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 4
Clock To: 8

1st Value: 2nd Value:

Value Percent: 10.000
Continuous Index: S02
Within 8" of Joint: NO

Remarks:

Code: **TF**

Description: Tap Factory



Distance (ft): 159.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: DAGS

Description: Deposits Attached Grease

Distance (ft): 224.4
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 4
Clock To: 8

1st Value: 2nd Value:

Value Percent: 10.000
Continuous Index: F02
Within 8" of Joint: NO

Remarks:





Distance (ft): 226.1
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: M-503-070