Profile/Photo Observation Report



Date: 09/29/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 547.5 Owner: NA Pre Clean: **Not Known** P.O.#: **Justin Gonzales** PSR: P-503-090-089 Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: W 40TH AVE Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Light Highway Tape/Media #:

Purpose: Routine Assessment Dia/Height: 8"
Use: Sanitary Material: PVC

Drain Area: NA Lining:

Category: NA
Comment:

Location Details: Direction of Survey: **Downstream**

US MH: M-503-089 DS MH: M-503-090 Total Length Surveyed (ft): 365.8

3.00 6.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 3.00 6.00 Overall Quick: Overall Rating: Overall Index:


Position	Code	Observation	Video (sec)	Grade
503-089				
0.	АМН	Manhole	10	NA
0.//	MWL	Water Level	21	NA
10.9	MCU	Camera Underwater	54	M 4
16.9	TFA	Tap Factory Active	78	NA
22.9	MGO	General Observation	102	NA
26.0	TFA	Tap Factory Active	123	NA
106.5	TF	Tap Factory	297	NA
108.9	TF	Tap Factory	315	NA
200.0	DAGS	Deposits Attached Grease	509	M 2
215.3	TF	Tap Factory	551	NA
231.6	TF	Tap Factory	597	NA
312.4	TF	Tap Factory	770	NA
315.4	TF	Tap Factory	788	NA
365.8	MSA	Abandoned Survey	902	NA

Code:



Description:	Manhole		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-503-089		

AMH



Code: MWL

Description: **Water Level**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

15.000

NO



Code: MCU

Description: **Camera Underwater**


Distance (ft): 10.9 Structural Grade: 0 O&M Grade: 4 Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: TFA

Description: Tap Factory Active

Distance (ft): 16.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3


Clock To:


1st Value:

6.000

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:





Distance (ft): 22.9
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: **DEPOSITS ON FRONT LENS**



Code: TFA

Description: Tap Factory Active

Distance (ft): 26.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 9

Clock To:

1st Value: **6.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF**

Description: Tap Factory

Distance (ft): 106.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 9

Clock To:

1st Value: **6.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF**

Description: Tap Factory

Distance (ft): 108.9
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value:


2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:

Code: DAGS

Description: Deposits Attached Grease

6.000



Distance (ft): **200.0**

Structural Grade: 0
O&M Grade: 2
Clock Start/From: 1

Clock To: 1st Value: 2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: **TF**

Description: Tap Factory

Distance (ft): 215.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **6.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF**

Description: Tap Factory

Distance (ft): 231.6
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 9

Clock To:

1st Value: **6.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF**

Description: Tap Factory


Distance (ft): 312.4
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **6.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF**

Description: Tap Factory

Distance (ft): 315.4
Structural Grade: 0

O&M Grade: 0


Clock Start/From: 9

Clock To:

1st Value: **6.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: MSA

Description: Abandoned Survey

Distance (ft): 365.8
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: ROBOT HAS STOPPED