## **Profile/Photo Observation Report**



Profile/Ph	oto Observation R	keport				ROBOTICS
Date: Pipe Length (ft)	04/11/2018	Weather: Owner:	City of Ho	bart	J	PACP 6.0 No Pre-Cleaning
P.O.#:	29-2	Surveyor:	M. Pielac			M-504-067-M-504-060
Customer:	City of Hobart	Clean Date:			Shape:	С
Street:	Off Wisconsin Street		Flow Contr	ol:	Not Controlled	
City:	Hobart, IN		Year Renev	ved:		
Location:	Light Highway		Tape/Medi	a #:	<b>DEP 29</b>	
Purpose:	<b>Routine Assessment</b>		Dia/Height	:	18"	
Use:	Sanitary		Material:		VCP	
Drain Area:			Lining:			
Category:	NA					
Comment:						
Location Details	s:		Direction o	f Survey:	Downstream	
US MH:	M-504-067	DS MH:	M-504-060		Total Length Surveyed (ft):	156.7
O&M Index:	3.00	O&M Quick:		3100	O&M Rating:	3.00
Structural Index:	0.00	Structural Qu		0000	Structural Rating:	0.00
Overall Index:	3.00	Overall Quic		3100	Overall Rating:	3.00
2 . C. all 111ac/ti						

Friday, October 1, 2021

	on Code	Observation	Video (sec)	Grade
504-067				
0.	AMH	Manhole	0	NA
0.	MWL	Water Level	12	NA
75.7	ТВ	Tap Break-in	201	NA
153.9	ID	Infil Dripper	429	M 3
156.7	AMH	Manhole	465	NA

Code:



Description: Manhole Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint: NO Remarks: M-504-067

**AMH** 

Friday, October 1, 2021 2



Code: MWL Description: **Water Level** 

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint: NO

Code:

Remarks:

TB

Description: Tap Break-in

Distance (ft): 75.7 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 12

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks:

3 Friday, October 1, 2021



Code: ID

Description: Infil Dripper

Distance (ft): 153.9
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 11

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: AMH
Description: Manhole

Distance (ft): 156.7
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-504-060

Friday, October 1, 2021 4