Profile/Photo Observation Report



Date: 09/01/2021 Weather: **PACP 7.0** Coding: Pipe Length (ft): 217.0 Owner: **City of Hobart** Pre Clean: **Heavy Cleaning** P.O.#: S. Bucklin PSR: P-504-108-106 YES502259 Surveyor:

Customer: City of Hobart Clean Date: 08/28/2021 Shape: C

Street: North Virginia Street Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Alley Tape/Media #:

Purpose: Routine Assessment Dia/Height: 12"
Use: Sanitary Sewage Pipe Material: CP

Drain Area: Lining:

Category: NA

Comment:

Location Details: Direction of Survey: Downstream

US MH: M-504-106 DS MH: M-504-108 Total Length Surveyed (ft): 16.7

2.00 3111 4.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 3111 4.00 Overall Quick: Overall Rating: Overall Index:

Position	Code	Observation	Video (sec)	Grade
106				
.0	AMH	Manhole	1	NA
0.	MWL	Miscellaneous Water Level	63	NA
12.6	RFJ	Roots Fine Joint	126	M 1
15.8	RMJ	Roots Medium Joint	210	M 3
16.7	MSA	Miscellaneous Survey Abandoned	245	NA



Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-504-106



Code: MWL

Description: Miscellaneous Water Level

0

Distance (ft): .0
Structural Grade: 0

Clock Start/From:

O&M Grade:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 12.6
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 3
Clock To:

1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 15.8
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 9
Clock To: 4

1st Value: 2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint: YES

Remarks:



Code: MSA

Description: Miscellaneous Survey Abandoned

Distance (ft): 16.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: MADE IT TO THE POINT OF OVERLAP.

REVERSAL COMPLETE.