Profile/Photo Observation Report



Profile/Photo Observation Report								
Date: Pipe Length (ft) P.O.#: Customer:	04/25/2018): 87 City of Hobart	Weather: Owner: Surveyor: Clean Date:	City of Ho M. Pielach		Coding: Pre Clean: PSR: Shape:	PACP 6.0 No Pre-Cleaning P-505-008-007 C		
Street:	Lake George Road		Flow Contro	ol:	Not Controlled			
City:	Hobart, IN		Year Renew	ved:				
Location:	Light Highway		Tape/Media	a #:	DEP 87			
Purpose:	Routine Assessment		Dia/Height:	:	15"			
Use:	Sanitary		Material:		VCP			
Drain Area:			Lining:					
Category:	NA							
Comment:	YES501824 Submital	2						
Location Detail	s:		Direction of	f Survey:	Downstream			
US MH:	M-505-007	DS MH:	M-505-008	-	Total Length Surveyed (ft):	22.8		
O&M Index:	3.00	O&M Quick:		3100	O&M Rating:	3.00		
Structural Index:	0.00	— Structural Qu	uick:	0000	Structural Rating:	0.00		
Overall Index:	3.00	 Overall Quicl	k:	3100	Overall Rating:	3.00		

Thursday, May 4, 2023 1

Position	Code	Observation	Video (sec)	Grade
505- 007				
.0	AMH	Manhole	0	NA
0.	MWL	Water Level	7	NA
14.8	TF	Tap Factory	68	NA
16.7	DSF(S01)	Deposits Settled Fine	95	M 3
22.8	DSF(F01)	Deposits Settled Fine	347	M 3
22.8	MSA	Abandoned Survey	352	NA



Code: Description:	AMH Manhole
•	
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-505-007

Thursday, May 4, 2023 2



Code: MWL

Water Level Description:

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint: NO

Remarks:



Code: TF

Description: **Tap Factory**

Distance (ft): 14.8 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 9

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks:

3 Thursday, May 4, 2023



Code: **DSF**

Description: **Deposits Settled Fine**

Distance (ft): 16.7 Structural Grade: 0 3 O&M Grade: Clock Start/From: 5 Clock To: 7

1st Value: 2nd Value:

Value Percent: 15.000 Continuous Index: **S01** Within 8" of Joint: YES

Remarks:



DSF Code:

Description: **Deposits Settled Fine**

Distance (ft): 22.8 Structural Grade: 0 O&M Grade: 3 Clock Start/From: 5 7 Clock To: 1st Value:

Value Percent: 20.000 Continuous Index: F01 Within 8" of Joint: NO

Remarks:

2nd Value:

Thursday, May 4, 2023



Code: MSA

Description: Abandoned Survey

Distance (ft): 22.8
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: sediment

Thursday, May 4, 2023 5