Profile/Photo Observation Report



Profile/Photo Observation Report								
Date: Pipe Length (ft P.O.#: Customer:	04/14/2018 :): 52-1 City of Hobart	Weather: Owner: Surveyor: Clean Date:	City of Hobar M. Pielacha	t	Coding: Pre Clean: PSR: Shape:	PACP 6.0 No Pre-Cleaning M-505-056-M-505-055 C		
Street:	Colorado Street		Flow Control:		Not Controlled			
City:	Hobart, IN		Year Renewed:					
Location:	Light Highway		Tape/Media #:		DEP 52			
Purpose:	Routine Assessment		Dia/Height:		18"			
Use:	Sanitary		Material:		VCP			
Drain Area:			Lining:					
Category:	NA							
Comment:								
Location Detail	ls:		Direction of Su	rvey:	Downstream			
US MH:	M-505-056	DS MH:	M-505-055	Tota	al Length Surveyed (ft):	161.6		
O&M Index:	0.00	O&M Quick:	00	000	O&M Rating:	0.00		
Structural Index:	0.00	— Structural Qu	ıick: 00	000	Structural Rating: Overall Rating:	0.00		
Overall Index:		— Overall Quick	c: 00	000		0.00		

Friday, October 1, 2021

	Position	Code	Observation	Video (sec)	Grade
M(505-)05	56				
	.0	AMH	Manhole	0	NA
	\ <u>.0</u>	MWL	Water Level	7	NA
- 11	35.1	TF	Tap Factory	62	NA
- 11	76.4	TFA	Tap Factory Active	116	NA
	122.5	TF	Tap Factory	177	NA
	161.6	AMH	Manhole	644	NA
Camera Direction					



Code: Description:	AMH Manhole		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-505-056		

Friday, October 1, 2021



Code: MWL
Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 15.000

Continuous Index:

Within 8" of Joint: NO

Remarks:



Code: TF
Description: Tap Factory

Distance (ft): 35.1
Structural Grade: 0

O&M Grade: 0

Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

nin 8" of Joint: NO

Remarks:

Friday, October 1, 2021



Code: **TFA**

Description: Tap Factory Active

Distance (ft): 76.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: **TF**

Description: Tap Factory

Distance (ft): 122.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks:

Friday, October 1, 2021 4



Code: AMH
Description: Manhole

Distance (ft): 161.6
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-505-055

Friday, October 1, 2021 5