Profile/Photo Observation Report



Prome/Prioto Observation Report								
Date:	05/03/2018	Weather:			Coding:	PACP 6.0		
Pipe Length (ft):	Owner:	City of Hoba	rt	Pre Clean:	Not Known		
P.O.#:	290	Surveyor:	B. Helbling		PSR:	P-507-040-039		
Customer:	City of Hobart	Clean Date:			Shape:	С		
Street:	South Virginia Street		Flow Control:		Not Controlled			
City:	Hobart, IN		Year Renewed	:				
Location:	Light Highway		Tape/Media#	:	DEP290			
Purpose:	Routine Assessment		Dia/Height:		12"			
Use:	Sanitary		Material:		PVC			
Drain Area:			Lining:					
Category:	NA							
Comment:	5-21-2018							
Location Detail	s:		Direction of Su	ırvey:	Downstream			
US MH:	M-507-040	DS MH:	M-507-039	Total	Length Surveyed (ft)	: 187.1		
O&M Index:	2.00	O&M Quick:	2:	300	O&M Rating:	6.00		
Structural Index:	0.00	Structural Q	-	000	Structural Rating:	0.00		
Overall Index:	2.00	Overall Quic	-	300	Overall Rating:	6.00		

Thursday, May 4, 2023

	tion Code	Observation	Video (sec)	Grade
n(507) 040				
0.	AMH	Manhole	0	NA
0.\	MWL	Water Level	13	NA
43.1	DSF(S01)	Deposits Settled Fine	134	M 2
57.3	DSF(F01)	Deposits Settled Fine	188	M 2
//187.	1 AMH	Manhole	610	NA



Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-507-040

Thursday, May 4, 2023 2



Code: MWL

Description: **Water Level**

Distance (ft): .0 Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint: NO

Remarks:

15.000



Code: **DSF**

Description: **Deposits Settled Fine**

Distance (ft): 43.1 Structural Grade: 0 O&M Grade: 2 Clock Start/From: 5 Clock To: 7

1st Value: 2nd Value:

5.000 Value Percent: Continuous Index: **S01** Within 8" of Joint: NO

Remarks:

3 Thursday, May 4, 2023



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 57.3
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 5
Clock To: 7

1st Value: 2nd Value:

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: NO

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 187.1
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: M-507-039

Thursday, May 4, 2023 4