Profile/Ph	oto Observation I	Report			RedZon
Date: Pipe Length (ft P.O.#:	03/26/2018): 199.7	Weather: Owner: Surveyor:	NA Justin Gonzales		PACP 6.0 No Pre-Cleaning P-507-052-053
Customer:		Clean Date:	01/01/1900	Shape:	C
Street:	FOXCROFT STREET		Flow Control:	Not Controlled	
City:	Hobart, IN		Year Renewed:		
Location:	Light Highway		Tape/Media #:		
Purpose:	Routine Assessment	:	Dia/Height:	8"	
Use:	Sanitary		Material:	PVC	
Drain Area:	NA		Lining:		
Category:	NA				
Comment:					
Location Detail	ls:		Direction of Surv	ey: Downstream	
US MH:	M-507-052	DS MH:	M-507-053	Total Length Surveyed (ft)	: 197.7
0&M Index:	0.00	O&M Quick:	0000	O&M Rating:	0.00
itructural Index:	0.00	Structural Qu	lick: 0000		0.00
Overall Index:	0.00	 Overall Quick		Overall Rating:	0.00

	Position	Code	Observation	Video (sec)	Grad
N(507-)	052				
	0.	AMH	Manhole	10	NA
	0.	MWL	Water Level	21	NA
	47.4	TF	Tap Factory	128	NA
	97.9	MGO	General Observation	242	NA
	/ 112.7	TF	Tap Factory	283	NA
	130.0	MGO	General Observation	332	NA
	178.0	TF	Tap Factory	442	NA
	197.7	AMH	Manhole	493	NA




Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-507-052

_



Code: MWL Description: Water Level

Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	




Code: Description:	TF Tap Factory
Distance (ft):	47.4
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	2
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	




Code:MGODescription:General Observation

Distance (ft):	97.9
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	SOAP SUDS




Code:	TF
Description:	Tap Factory
	440.7
Distance (ft):	112.7
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	3
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	
Remarks:	



Code:MGODescription:General Observation

Distance (ft):	130.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	REAR CAMERA

Code:



Description:	Tap Factory	
Distance (ft):	178.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:	3	
Clock To:		
1st Value:	4.000	
2nd Value:		
Value Percent:		
Continuous Index:		
Within 8" of Joint:		
Remarks:		

TF



Code:	AMH
Description:	Manhole

Distance (ft):	197.7
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-507-053