Profile/Photo Observation Report



Profile/Photo Observation Report								
Date:	05/04/2018	Weather:			Coding:	PACP 6.0		
Pipe Length (f	t):	Owner:	City of Ho	bart	Pre Clean:	Not Known		
P.O.#:	296	Surveyor:	B. Helblin	g	PSR:	P-606-004-005		
Customer:	City of Hobart	Clean Date:			Shape:	С		
Street:	South Lake Park		Flow Contro	ol:	Not Controlled			
City:	Hobart, IN		Year Renew	ed:				
Location:	Light Highway		Tape/Media	a #:	DEP296			
Purpose:	Routine Assessment		Dia/Height:		18"			
Use:	Sanitary		Material:		VCP			
Drain Area:			Lining:					
Category:	NA							
Comment:	5-21-2018							
Location Details:			Direction of	Survey:	Upstream			
US MH:	M-606-004	DS MH:	M-606-005	Т	otal Length Surveyed (ft)	: 41.0		
O&M Index:	2.00	O&M Quick:		2800	O&M Rating:	16.00		
Structural Index	0.00	Structural Q		0000	Structural Rating:	0.00		
Overall Index:	2.00	Overall Quic		2800	Overall Rating:	16.00		

Thursday, May 4, 2023

Position	Code	Observation	Video (sec)	Grade
606-005				
.0	AMH	Manhole	0	NA
.0	MWL	Water Level	20	NA
12.6	DAE(S01)	Deposits Attached Encrustation	91	M 2
29.9	DSF(S02)	Deposits Settled Fine	199	M 2
41.0	DAE(F01)	Deposits Attached Encrustation	511	M 2
41.0	DSF(F02)	Deposits Settled Fine	520	M 2
41.0	MSA	Abandoned Survey	525	NA

Code:



Description:	Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-606-005

AMH

Thursday, May 4, 2023 2



Code: MWL

Description: **Water Level**

Distance (ft): .0 Structural Grade: 0

Clock Start/From:

O&M Grade:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint: NO

Remarks:

5.000

0

Code: DAE

Description: **Deposits Attached Encrustation**

Distance (ft): 12.6 Structural Grade: 0 O&M Grade: 2 Clock Start/From: 7 Clock To: 5 1st Value:

2nd Value:

Value Percent: 5.000 Continuous Index: **S01** Within 8" of Joint: NO

Remarks:

3 Thursday, May 4, 2023



Code: **DSF**

Description: **Deposits Settled Fine**

Distance (ft): 29.9 Structural Grade: 0 2 O&M Grade: Clock Start/From: 5 Clock To: 7

1st Value: 2nd Value:

5.000 Value Percent: Continuous Index: S02 Within 8" of Joint: NO

Remarks:



DAE Code:

Description: **Deposits Attached Encrustation**

Distance (ft): 41.0 Structural Grade: 0 O&M Grade: 2 Clock Start/From: 7 Clock To: 5 1st Value:

5.000 Value Percent: Continuous Index: F01 Within 8" of Joint: NO

Remarks:

2nd Value:

Thursday, May 4, 2023



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 41.0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 5
Clock To: 7

1st Value: 2nd Value:

Value Percent: 5.000
Continuous Index: F02
Within 8" of Joint: NO

Remarks:



Code: MSA

Description: Abandoned Survey

Distance (ft): 41.0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: **Heavy sediment**

Thursday, May 4, 2023 5