3.00

Overall Index:

Overall Quick:



45.00

| Date: | 04/08/2018 | Weather: | | | Coding: | PACP 6.0 |
|--------------------------------|------------------|------------------|----------|--------------|---------------------------|-----------------|
| Pipe Length (ft | | Owner: | City of | Hobart | Pre Clean: | Not Known |
| P.O.#: | 210 | Surveyor: | B. Helk | ling | PSR: | P-607-055-033 |
| Customer: | City of Hobart | Clean Date: | | | Shape: | С |
| Street: South Wisconsin Street | | | Flow Co | ntrol: | Not Controlled | d |
| City: | Hobart, IN | | Year Rer | newed: | | |
| Location: | Sidewalk | | Tape/M | edia #: | DEP210 | |
| Purpose: | Routine Assessme | nt | Dia/Heig | ght: | 15" | |
| Use: | Sanitary | | Materia | : | PVC | |
| Drain Area: | | | Lining: | | | |
| Category: | NA | | | | | |
| Comment: | YES501824 Submit | tal 2 | | | | |
| Location Detai | ls: | | Directio | n of Survey: | Downstream | |
| US MH: | M-607-055 | DS MH: | M-607-03 | 3 | Total Length Surveyed (ft | t): 82.6 |
| D&M Index: | 3.00 | O&M Quick: | | 3B00 | O&M Rating: | 45.00 |
| tructural Index | 0.00 | Structural Q | uick: | 0000 | Structural Rating: | . 0.00 |

3B00

Overall Rating:

1 Thursday, May 4, 2023

| Position | Code | Observation | Video (sec) | Grade |
|----------|----------|-----------------------|-------------|-------|
| 7-055 | | | | |
| .0 | AMH | Manhole | 0 | NA |
| 0. | MWL | Water Level | 12 | NA |
| 8.0 | DSF(S01) | Deposits Settled Fine | 118 | M 3 |
| 82.6 | DSF(F01) | Deposits Settled Fine | 900 | M 3 |
| 82.6 | MSA | Abandoned Survey | 919 | NA |
| | | | | |



| Coc | le: | AMH | | |
|------|------------------|-----------|--|--|
| Des | scription: | Manhole | | |
| | | | | |
| Dist | tance (ft): | .0 | | |
| Stru | uctural Grade: | 0 | | |
| 0& | M Grade: | 0 | | |
| Clo | ck Start/From: | | | |
| Clo | ck To: | | | |
| 1st | Value: | | | |
| 2nc | l Value: | | | |
| Val | ue Percent: | | | |
| Cor | ntinuous Index: | | | |
| Wit | hin 8" of Joint: | NO | | |
| Rer | narks: | M-607-055 | | |
| | | | | |

Thursday, May 4, 2023 2



Code: MWL

Description: **Water Level**

Distance (ft): .0 Structural Grade: 0

Clock Start/From:

O&M Grade:

Clock To: 1st Value: 2nd Value:

Value Percent: 15.000

Continuous Index:

Within 8" of Joint: NO

0

Remarks:



Code: **DSF**

Description: **Deposits Settled Fine**

Distance (ft): 8.0 Structural Grade: 0 O&M Grade: 3 Clock Start/From: 4 Clock To: 8 1st Value:

2nd Value:

Value Percent: 15.000 Continuous Index: **S01** Within 8" of Joint: NO

Remarks:

3 Thursday, May 4, 2023



Code: **DSF**

Description: Deposits Settled Fine

Distance (ft): 82.6
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 4
Clock To: 8

1st Value: 2nd Value:

Value Percent: 15.000
Continuous Index: F01
Within 8" of Joint: NO

Remarks:



Code: MSA

Description: Abandoned Survey

Distance (ft): 82.6
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: **Heavy sediment**

Thursday, May 4, 2023 4