Profile/Photo Observation Report



Date: 03/30/2018 Weather: Coding: PACP 6.0

Pipe Length (ft): 191.6 Owner: NA Pre Clean: No Pre-Cleaning
P.O.#: Surveyor: Jen Costello PSR: P-608-012-013

Customer: Clean Date: 01/01/1900 Shape: C

Street: FOXCROFT STREET Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Parking Lot Tape/Media #:

Purpose: Routine Assessment Dia/Height: 10"
Use: Sanitary Material: PVC

Drain Area: NA Lining:

Category: NA

Comment: P_C at 14 ft debris . Flow direction wrong

Location Details: Direction of Survey: Upstream

US MH: M-608-013 DS MH: M-608-012 Total Length Surveyed (ft): 15.5

2.00 2300 6.00 O&M Rating: O&M Index: O&M Quick: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2300 6.00 Overall Index: Overall Quick: Overall Rating:

Position	Code	Observation	Video (sec)	Grade
8-012				
0.	AMH	Manhole	10	NA
0.	MWL	Water Level	21	NA
0.\	DAE(S01)	Deposits Attached Encrustation	32	M 2
15.5	DAE(F01)	Deposits Attached Encrustation	75	M 2
15.5	MSA	Abandoned Survey	86	NA

Code:



Description:	Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-608-012

AMH



Code: MWL

Description: **Water Level**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO




Code: DAE

Description: **Deposits Attached Encrustation**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 2 Clock Start/From: 7 Clock To: 5 1st Value: 2nd Value:

Value Percent: 5.000 Continuous Index: **S01** Within 8" of Joint: NO

Remarks:



Code: DAE

Description: Deposits Attached Encrustation

Distance (ft): 15.5
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 7
Clock To: 5

1st Value: 2nd Value:

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: NO

Remarks:

Code: MSA

Description: Abandoned Survey



Distance (ft): 15.5
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: debris under water