## **Profile/Photo Observation Report**



Date: 04/05/2018 Weather: Coding: PACP 6.0

Pipe Length (ft): 118.2 Owner: NA Pre Clean: No Pre-Cleaning P.O.#: Surveyor: Jen Costello PSR: P-608-033-034

Customer: Clean Date: 01/01/1900 Shape: C

Street: FOXCROFT STREET Flow Control: Not Controlled

City: Hobart, IN Year Renewed: Location: Yard Tape/Media #:

Purpose: Routine Assessment Dia/Height: 12"
Use: Sanitary Material: PVC

Drain Area: **NA** Lining:

Category: NA

Comment: Flow direction is wrong.


Location Details: Direction of Survey: Upstream

US MH: M-608-034 DS MH: M-608-033 Total Length Surveyed (ft): 120.7

2.00 2300 6.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2300 6.00 Overall Index: Overall Quick: Overall Rating:


Position	Code	Observation	Video (sec)	Grade
608-033				
.0	AMH	Manhole	10	NA
0.\	MWL	Water Level	21	NA
67.6	MWL	Water Level	168	NA
73.9	DAGS(S01)	Deposits Attached Grease	192	M 2
87.2	DAGS(F01)	Deposits Attached Grease	231	M 2
120.7	AMH	Manhole	309	NA

Code:



Description:	Manhole		
Distance (ft):	.0		
Structural Grade:	0		
O&M Grade:	0		
Clock Start/From:			
Clock To:			
1st Value:			
2nd Value:			
Value Percent:			
Continuous Index:			
Within 8" of Joint:	NO		
Remarks:	M-608-033		

AMH



Code: MWL

Description: **Water Level** 

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO

Code: Description: MWL

**Water Level** 



Distance (ft): 67.6 0

Structural Grade: O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

20.000 Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: DAGS

Description: Deposits Attached Grease

Distance (ft): 73.9
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 11

Clock To: 1

1st Value:

1st Value: 2nd Value:

Value Percent: 5.000
Continuous Index: S01
Within 8" of Joint: NO

Remarks:

Code: DAGS

Description: Deposits Attached Grease



Distance (ft): 87.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 11
Clock To: 1

1st Value: 2nd Value:

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: NO

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 120.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-608-034