## **Profile/Photo Observation Report**



Date: 03/30/2018 Weather: Coding: PACP 6.0

Pipe Length (ft): 106.1 Owner: NA Pre Clean: No Pre-Cleaning
P.O.#: Surveyor: Jen Costello PSR: P-608-037-038

Customer: Clean Date: 01/01/1900 Shape: C

Street: OFF WASHINGTON ST Flow Control: Not Controlled

City: Hobart, IN Year Renewed:

Location: Yard Tape/Media #:

Purpose: Routine Assessment Dia/Height: 8"
Use: Sanitary Material: PVC

Drain Area: NA Lining:

Category: NA
Comment: Flow direction wrong


Location Details: Direction of Survey: Upstream

US MH: M-608-038 DS MH: M-608-037 Total Length Surveyed (ft): 104.5

2.00 2A00 20.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2A00 20.00 Overall Rating: Overall Index: Overall Quick:


	Code	Observation	Video (sec)	Grade
08-037				
.0	АМН	Manhole	10	NA
.0	MWL	Water Level	21	NA
\\0	DAGS(S01)	Deposits Attached Grease	32	M 2
51.7	DAGS(F01)	Deposits Attached Grease	147	M 2
104.5	AMH	Manhole	264	NA

Code:



Description:	Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-608-037

**AMH** 



Code: MWL

Description: **Water Level** 

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:


Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO




Code: DAGS

Description: **Deposits Attached Grease** 

Distance (ft): .0 Structural Grade: 0 O&M Grade: 2 Clock Start/From: 7 Clock To: 5 1st Value: 2nd Value:

Value Percent: 5.000 Continuous Index: **S01** Within 8" of Joint: NO

Remarks:



Code: DAGS

Description: Deposits Attached Grease

Distance (ft): 51.7
Structural Grade: 0

O&M Grade: 2

Clock Start/From: 7

Clock To: 5

1st Value:

2nd Value:

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: NO

Remarks:

Code: AMH
Description: Manhole



Distance (ft): 104.5
Structural Grade: 0
O&M Grade: 0

O&M Grade: Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-608-038