

## Profile/Photo Observation Report




|                   |                   |             |                        |            |                      |
|-------------------|-------------------|-------------|------------------------|------------|----------------------|
| Date:             | <b>03/26/2018</b> | Weather:    |                        | Coding:    | <b>PACP 6.0</b>      |
| Pipe Length (ft): | <b>211.9</b>      | Owner:      | <b>NA</b>              | Pre Clean: | <b>Not Known</b>     |
| P.O.#:            |                   | Surveyor:   | <b>Justin Gonzales</b> | PSR:       | <b>P-703-007-006</b> |
| Customer:         |                   | Clean Date: | <b>01/01/1900</b>      | Shape:     | <b>C</b>             |

|             |                     |               |                       |
|-------------|---------------------|---------------|-----------------------|
| Street:     | <b>EDGEWATER DR</b> | Flow Control: | <b>Not Controlled</b> |
| City:       | <b>Hobart, IN</b>   | Year Renewed: |                       |
| Location:   | <b>Other</b>        | Tape/Media #: |                       |
| Purpose:    | <b>Not Known</b>    | Dia/Height:   | <b>10"</b>            |
| Use:        | <b>Sanitary</b>     | Material:     | <b>PVC</b>            |
| Drain Area: | <b>NA</b>           | Lining:       |                       |
| Category:   | <b>NA</b>           |               |                       |
| Comment:    |                     |               |                       |

|                   |                  |                             |                   |
|-------------------|------------------|-----------------------------|-------------------|
| Location Details: |                  | Direction of Survey:        | <b>Downstream</b> |
| US MH:            | <b>M-703-006</b> | DS MH:                      | <b>M-703-007</b>  |
|                   |                  | Total Length Surveyed (ft): | <b>205.8</b>      |

|                   |             |                   |             |                    |              |
|-------------------|-------------|-------------------|-------------|--------------------|--------------|
| O&M Index:        | <b>2.00</b> | O&M Quick:        | <b>2G00</b> | O&M Rating:        | <b>82.00</b> |
| Structural Index: | <b>0.00</b> | Structural Quick: | <b>0000</b> | Structural Rating: | <b>0.00</b>  |
| Overall Index:    | <b>2.00</b> | Overall Quick:    | <b>2G00</b> | Overall Rating:    | <b>82.00</b> |

|  | Position | Code     | Observation             | Video (sec) | Grade |
|--|----------|----------|-------------------------|-------------|-------|
|  | .0       | AMH      | Manhole                 | 10          | NA    |
|  | .0       | MWL      | Water Level             | 21          | NA    |
|  | .0       | DAZ(S01) | Deposits Attached Other | 32          | M 2   |
|  | 205.8    | AMH      | Manhole                 | 455         | NA    |
|  | 205.8    | DAZ(F01) | Deposits Attached Other | 466         | M 2   |
|  |          |          |                         |             |       |



Code: **AMH**  
Description: **Manhole**

Distance (ft): **.0**  
Structural Grade: **0**  
O&M Grade: **0**  
Clock Start/From:  
Clock To:  
1st Value:  
2nd Value:  
Value Percent:  
Continuous Index:  
Within 8" of Joint: **NO**  
Remarks: **M-703-006**

---

|              |                    |
|--------------|--------------------|
| Code:        | <b>MWL</b>         |
| Description: | <b>Water Level</b> |



|                     |              |
|---------------------|--------------|
| Distance (ft):      | <b>.0</b>    |
| Structural Grade:   | <b>0</b>     |
| O&M Grade:          | <b>0</b>     |
| Clock Start/From:   |              |
| Clock To:           |              |
| 1st Value:          |              |
| 2nd Value:          |              |
| Value Percent:      | <b>5.000</b> |
| Continuous Index:   |              |
| Within 8" of Joint: | <b>NO</b>    |
| Remarks:            |              |

---

|              |                                |
|--------------|--------------------------------|
| Code:        | <b>DAZ</b>                     |
| Description: | <b>Deposits Attached Other</b> |



|                     |               |
|---------------------|---------------|
| Distance (ft):      | <b>.0</b>     |
| Structural Grade:   | <b>0</b>      |
| O&M Grade:          | <b>2</b>      |
| Clock Start/From:   | <b>7</b>      |
| Clock To:           | <b>5</b>      |
| 1st Value:          |               |
| 2nd Value:          |               |
| Value Percent:      | <b>5.000</b>  |
| Continuous Index:   | <b>S01</b>    |
| Within 8" of Joint: | <b>YES</b>    |
| Remarks:            | <b>WANDER</b> |

---

Code: **AMH**  
Description: **Manhole**



Distance (ft): **205.8**  
Structural Grade: **0**  
O&M Grade: **0**  
Clock Start/From:  
Clock To:  
1st Value:  
2nd Value:  
Value Percent:  
Continuous Index:  
Within 8" of Joint: **NO**  
Remarks: **M-703-007**

---

Code: **DAZ**  
Description: **Deposits Attached Other**



Distance (ft): **205.8**  
Structural Grade: **0**  
O&M Grade: **2**  
Clock Start/From: **7**  
Clock To: **5**  
1st Value:  
2nd Value:  
Value Percent: **5.000**  
Continuous Index: **F01**  
Within 8" of Joint: **YES**  
Remarks: **WANDER**