Profile/Photo Observation Report



Date: 04/22/2018 Weather: Coding: **PACP 6.0** Pipe Length (ft): 195.7 Owner: NA Pre Clean: **Not Known** P.O.#: **Mark Ruby** PSR: P-705-080-014 Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: OFF S LAKE PARK AV Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Other Tape/Media #:

Purpose: Not Known Dia/Height: 8"
Use: Sanitary Material: VCP

Drain Area: **NA** Lining:

Category: NA

Comment:

Location Details: Direction of Survey: Upstream

US MH: M-705-014 DS MH: M-705-080 Total Length Surveyed (ft): 74.9

3111 2.00 4.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Index: Structural Quick: Structural Rating: 2.00 3111 4.00 Overall Index: Overall Quick: Overall Rating:


	Code	Observation	Video (sec)	Grade
080				
0.	AMH	Manhole	10	NA
$\sqrt{\frac{0}{.0}}$	MWL	Water Level	21	NA
4.4	RFJ	Roots Fine Joint	41	M 1
74.9	RMJ	Roots Medium Joint	193	M 3
74.9	MSA	Abandoned Survey	205	NA

Code:



Description:	Manhole	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Continuous Index:		
Within 8" of Joint:	NO	
Remarks:	M-705-080	

AMH



Code: MWL Description: **Water Level**

Distance (ft): .0

Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO

YES



Code: RFJ

Description: **Roots Fine Joint**

Distance (ft): 4.4 Structural Grade: 0 O&M Grade: 1 Clock Start/From: 7 Clock To: 5 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:



Code: RMJ

Description: Roots Medium Joint

Distance (ft): 74.9
Structural Grade: 0
O&M Grade: 3
Clock Start/From: 7
Clock To: 5
1st Value:

2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint:

YES

Remarks:



Code: MSA

Description: Abandoned Survey

Distance (ft): 74.9
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO Remarks: RMJ