Profile/Photo Observation Report



Date: 04/19/2018 Weather: Coding: PACP 6.0

Pipe Length (ft): 335.8 Owner: NA Pre Clean: Not Known

P.O.#: Surveyor: Jen Costello PSR: P-706-013.2-013.1

Customer: Clean Date: 01/01/1900 Shape: C

Street: WATER ST Flow Control: Not Controlled

City: Hobart, IN Year Renewed: Location: Light Highway Tape/Media #:

Purpose: Maintenance Related Dia/Height: 12"
Use: Sanitary Material: PVC

Drain Area: NA Lining: Cured in Place

Category: NA

Comment: Debris pile at 20'.

Location Details: Direction of Survey: **Downstream**

US MH: M-706-013.1 DS MH: M-706-013.2 Total Length Surveyed (ft): 21.4

4.00 4.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 4.00 4.00 Overall Quick: Overall Rating: Overall Index:

Code:



000.01	
Description:	Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-706-013.1

 AMH



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 10.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: **TF**

Description: Tap Factory

Distance (ft): 2.0
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: TFA

Description: Tap Factory Active

Distance (ft): 20.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 9

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **DSZ**


Description: Deposits Settled Other

Distance (ft): 20.3
Structural Grade: 0
O&M Grade: 4
Clock Start/From: 4
Clock To: 8
1st Value:
2nd Value:

Value Percent: 30.000

Continuous Index:

Within 8" of Joint: NO Remarks: MSA



Code: MSA

Description: Abandoned Survey

Distance (ft): 21.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent:

Continuous Index:

Within 8" of Joint: NO Remarks: DSZ