Profile/Photo Observation Report



Date: 04/04/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 267.9 Owner: NA Pre Clean: **Not Known** P.O.#: Jen Costello PSR: P-708-102-101 Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: Bracken Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Sidewalk Tape/Media #:

Purpose: Maintenance Related Dia/Height: 12"
Use: Sanitary Material: PVC

Drain Area: NA Lining: Cured in Place

Category: NA

Comment:

Location Details: Direction of Survey: **Downstream**

US MH: M-708-102 DS MH: M-708-101 Total Length Surveyed (ft): 261.0

2.00 2100 102.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2100 102.00 Overall Rating: Overall Index: Overall Quick:


POSI	tion Code	Observation	Video (sec)	Grade
708-102				
0.	AMH	Manhole	10	NA
0.	MWL	Water Level	21	NA
\.0	DAGS(S01)	Deposits Attached Grease	33	M 2
204.4	4 MWL	Water Level	453	NA
257.2	DAGS(F01)	Deposits Attached Grease	570	M 2
261.0) AMH	Manhole	589	NA
Ш				

Code:



Description:	Manhole	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Continuous Index:		
Within 8" of Joint:	NO	
Remarks:	M-708-102	

AMH



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value:

2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

10.000

NO

Code: DAGS


Description: Deposits Attached Grease

Distance (ft): .0
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4
1st Value:

2nd Value: Value Percent:

Value Percent: 5.000
Continuous Index: S01
Within 8" of Joint: NO

Remarks:



Code: MWL

Description: Water Level

Distance (ft): 204.4
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:


Value Percent: 30.000

Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: DAGS

Description: Deposits Attached Grease

Distance (ft): 257.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 8
Clock To: 4
1st Value:
2nd Value:

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: NO

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 261.0
Structural Grade: 0
O&M Grade: 0

Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent:

Continuous Index:

Within 8" of Joint: NO

Remarks: M-708-101