
Date:	04/03/2018	Weather:		Coding:	PACP 6.0
Pipe Length (ft		Owner:	NA	Pre Clean:	Not Known
P.O.#:		Surveyor:	Jen Costello	PSR:	P-708-114-113
Customer:		Clean Date:	01/01/1900	Shape:	С
Street:	BRACKEN PKWY 8	& WOODWARD TI	RL Flow Control:	Not Controlled	1
City:	Hobart, IN		Year Renewed:		
Location:	Sidewalk		Tape/Media #:		
Purpose:	Maintenance Rela	ated	Dia/Height:	8"	
Use:	Sanitary		Material:	PVC	
Drain Area:	NA		Lining:	Cured in Place	
Category:	NA				
Comment:	Flow direction wr	ong.			
Location Detai	ls:		Direction of Survey	/: Downstream	
US MH:	M-708-113	DS MH:	M-708-114	Total Length Surveyed (ft): 111.2
D&M Index:	2.00	O&M Quick:	2C00	O&M Rating:	42.00
Structural Index	. 0.00	Structural Qu	uick: 0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quic		Overall Rating:	42.00





Code: Description:	AMH Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-708-113




Code: Description:

MWL

Water Level

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: 70.000 Continuous Index: Within 8" of Joint: NO Remarks:

Code:



General Observation
.0
0
0
NO
REAR CAMERA

MGO



Code:DAGSDescription:Deposits Attached Grease

Distance (ft):	2.8
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	8
Clock To:	4
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	S01
Within 8" of Joint:	NO
Remarks:	



Code:	
Description:	

MSA Abandoned Survey

Distance (ft):	109.9
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	UNKNOWN



DAGS Deposits Attached Grease



Distance (ft):	109.9
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	8
Clock To:	4
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	F01
Within 8" of Joint:	NO
Remarks:	