Profile/Photo Observation Report



Date: 04/02/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 134.1 Owner: NA Pre Clean: **Not Known** P.O.#: Jen Costello PSR: P-708-138-137 Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: **HEATHER LN** Flow Control: **Not Controlled**

City: Hobart, IN Year Renewed: Location: Sidewalk Tape/Media #:

Purpose: Maintenance Related Dia/Height: 8"
Use: Sanitary Material: PVC

Drain Area: NA Lining: Cured in Place

Category: NA
Comment: Flow direction wrong.

Location Details: Direction of Survey: Upstream

US MH: M-708-137 DS MH: M-708-138 Total Length Surveyed (ft): 130.7

0000 0.00 0.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 0.00 0000 0.00 Overall Rating: Overall Index: Overall Quick:

Position	Code	Observation	Video (sec)	Grade
708-138				
0.	AMH	Manhole	10	NA
0.	MWL	Water Level	21	NA
2.7	TF	Tap Factory	40	NA
40.2	TF	Tap Factory	129	NA
59.3	TF	Tap Factory	181	NA
85.1	TF	Tap Factory	246	NA
122.3	TF	Tap Factory	336	NA
130.7	AMH	Manhole	366	NA

Code:



Description:	Manhole	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Continuous Index:		
Within 8" of Joint:	NO	
Remarks:	M-708-138	

AMH



Code: MWL

Description: **Water Level**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO

Code: TF

Description: **Tap Factory**


Distance (ft): 2.7 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 10

Clock To:

Remarks:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: **TF**

Description: Tap Factory

Distance (ft): 40.2
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF**

Description: **Tap Factory**

Distance (ft): 59.3
Structural Grade: 0

O&M Grade: 0

Clock Start/From: 10


Clock To:

2nd Value:

1st Value: **4.000**

Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF**

Description: Tap Factory

Distance (ft): 85.1
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 3

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: **TF**

Description: Tap Factory

Distance (ft): 122.3
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 130.7
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-708-137