Profile/Photo Observation Report



Date: 04/03/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 100.1 Owner: NA Pre Clean: **Not Known** P.O.#: P-708-162-161 Jen Costello PSR: Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: HIDDEN OAK DR Flow Control: Not Controlled

City: Hobart, IN Year Renewed: Location: Sidewalk Tape/Media #:

Purpose: Maintenance Related Dia/Height: 8"
Use: Sanitary Material: PVC

Drain Area: NA Lining: Cured in Place

Category: NA

Comment: Flow direction wrong. Redeployment.

Location Details: Direction of Survey: **Downstream**

US MH: M-708-161 DS MH: M-708-162 Total Length Surveyed (ft): 96.4

0000 0.00 0.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 0.00 0000 0.00 Overall Index: Overall Quick: Overall Rating:

Position	Code	Observation	Video (sec)	Grade
708-161				
0.	AMH	Manhole	10	NA
0.	MWL	Water Level	21	NA
26.3	TBA	Tap Break-in Active	86	NA
85.8	TF	Tap Factory	216	NA
96.4	AMH	Manhole	249	NA
_/				

Code:



Description:	Manhole
Distance (ft): Structural Grade:	.0
O&M Grade:	0
Clock Start/From: Clock To:	
1st Value: 2nd Value:	
Value Percent:	
Continuous Index: Within 8" of Joint:	NO
Remarks:	M-708-161

AMH



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 5.0

Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO

Code: TBA

Description: Tap Break-in Active



Distance (ft): 26.3
Structural Grade: 0

O&M Grade: 0

Clock Start/From: 10

Clock To:

Remarks:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:



Code: **TF**

Description: Tap Factory

Distance (ft): 85.8
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 2

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index: Within 8" of Joint:

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 96.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-708-162