Profile/Photo Observation Report



Date: 03/19/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 105.4 Owner: NA Pre Clean: **Not Known** P.O.#: **Byrd Fitzgerald** PSR: P-709-016-015 Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: Oak Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Sidewalk Tape/Media #:

Purpose: Maintenance Related Dia/Height: 8"
Use: Sanitary Material: PVC

Drain Area: NA Lining:

Category: NA

Comment:

Location Details: Direction of Survey:

US MH: M-709-015 DS MH: M-709-016 Total Length Surveyed (ft): 110.1

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2100 2.00 Overall Rating: Overall Index: Overall Quick:

Upstream

	Code	Observation	Video (sec)	Grade
709-016				
.0	AMH	Manhole	10	NA
0.	MWL	Water Level	21	NA
15.7	DSZ	Deposits Settled Other	64	M 2
26.8	TF	Tap Factory	96	NA
85.9	TF	Tap Factory	225	NA
110.1	AMH	Manhole	285	NA

Code:



Description:	Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-709-016

AMH



Code: MWL

Description: **Water Level**

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO

Code: DSZ

Description: **Deposits Settled Other**



Distance (ft): 15.7 Structural Grade: 0

O&M Grade: 2 Clock Start/From: 6


Clock To: 1st Value: 2nd Value:

5.000 Value Percent:

Continuous Index:

Within 8" of Joint: NO

Remarks: wad of tissue



Code: TF

Description: **Tap Factory**

Distance (ft): 26.8 Structural Grade: 0 0 O&M Grade: Clock Start/From: 2

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: TF

Description: **Tap Factory**

Distance (ft): 85.9 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 2

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: YES

Remarks:



Code: AMH
Description: Manhole

Distance (ft): 110.1
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks: M-709-015

NO