


Profile/Photo Observation Report



Date:	04/24/2018	Weather:		Coding:	PACP 4.2
Pipe Length (ft):	78.9	Owner:	City of Hobart	Pre Clean:	No Pre-Cleaning
P.O.#:	2004	Surveyor:	SAN	PSR:	P-802-025-019
Customer:	Red Zone	Clean Date:		Shape:	C

Street:	7770 E Ridge Rd	Flow Control:	Not Controlled
City:	Hobart In	Year Renewed:	
Location:	Parking Lot	Tape/Media #:	Deliverable 1
Purpose:	Routine Assessment	Dia/Height:	6"
Use:	Sanitary	Material:	PVC
Drain Area:	Northeast	Lining:	
Category:	NA		
Comment:	428-1		
Location Details:	KFC parking lot	Direction of Survey:	Downstream
US MH:	M-802-25	DS MH:	M-802-019
		Total Length Surveyed (ft):	78.9

O&M Index:	2.00	O&M Quick:	2A00	O&M Rating:	20.00
Structural Index:	0.00	Structural Quick:	0000	Structural Rating:	0.00
Overall Index:	2.00	Overall Quick:	2A00	Overall Rating:	20.00

	Position	Code	Observation	Video (sec)	Grade
	.0	AMH	Manhole	27	NA
	.0	MWL	Water Level	41	NA
	29.9	DAGS(S01)	Deposits Attached Grease	210	M 2
	78.9	DAGS(F01)	Deposits Attached Grease	430	M 2
	78.9	AMH	Manhole	443	NA



Code: **AMH**
 Description: **Manhole**

Distance (ft): **.0**
 Structural Grade: **0**
 O&M Grade: **0**
 Clock Start/From:
 Clock To:
 1st Value:
 2nd Value:
 Value Percent:
 Continuous Index:
 Within 8" of Joint: **NO**
 Remarks: **M-802-25**



Code:	MWL
Description:	Water Level
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	



Code:	DAGS
Description:	Deposits Attached Grease
Distance (ft):	29.9
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	S01
Within 8" of Joint:	NO
Remarks:	



Code:	DAGS
Description:	Deposits Attached Grease
Distance (ft):	78.9
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	12
Clock To:	12
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	F01
Within 8" of Joint:	NO
Remarks:	



Code:	AMH
Description:	Manhole
Distance (ft):	78.9
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-802-019