Profile/Photo Observation Report



Date: 09/30/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 167.2 Owner: NA Pre Clean: **Not Known** P.O.#: PSR: P-803-026-034 Surveyor: Selasie Honu

Customer: Clean Date: 01/01/1900 Shape: C

Street: 40th. Ave. Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Light Highway Tape/Media #:

Purpose: Routine Assessment Dia/Height: 12"
Use: Sanitary Material: VCP

Drain Area: **NA** Lining:

Category: NA

Comment:

Location Details: Direction of Survey: **Downstream**

US MH: M-803-034 DS MH: M-803-026 Total Length Surveyed (ft): 160.7

1.00 1A00 12.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 1.00 1A00 12.00 Overall Index: Overall Quick: Overall Rating:

| | Position | Code | Observation | Video (sec) | Grade |
|------------------|----------|----------|------------------|-------------|-------|
| 803-03 | 4 | | | | |
| $\forall \wedge$ | .0 | AMH | Manhole | 10 | NA |
| | .0 | MWL | Water Level | 21 | NA |
| $+$ \ | 2.6 | RFJ(S01) | Roots Fine Joint | 38 | M 1 |
| | 14.7 | RFJ(F01) | Roots Fine Joint | 74 | M 1 |
| | 20.3 | RFJ | Roots Fine Joint | 97 | M 1 |
| | 23.6 | RFJ(S02) | Roots Fine Joint | 116 | M 1 |
| ш | 65.7 | RFJ(F02) | Roots Fine Joint | 212 | M 1 |
| | 71.4 | RFJ | Roots Fine Joint | 235 | M 1 |
| | 160.7 | AMH | Manhole | 426 | NA |
| Ш | | | | | |
| | | | | | |

Code:



| Description: | Manhole |
|---------------------|-----------|
| Distance (ft): | .0 |
| Structural Grade: | 0 |
| O&M Grade: | 0 |
| Clock Start/From: | |
| Clock To: | |
| 1st Value: | |
| 2nd Value: | |
| Value Percent: | |
| Continuous Index: | |
| Within 8" of Joint: | NO |
| Remarks: | M-803-034 |
| | |

 AMH



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0
Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint:

Remarks:

5.000

NO

Code: RFJ

Description: Roots Fine Joint




Distance (ft): 2.6
Structural Grade: 0

O&M Grade: 1
Clock Start/From: 8
Clock To: 4

1st Value: 2nd Value: Value Percent:

Continuous Index: **S01**Within 8" of Joint: **YES**

Remarks:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 14.7
Structural Grade: 0

O&M Grade: 1

Clock Start/From: 8

Clock To: 4

1st Value: 2nd Value: Value Percent:

Continuous Index: F01
Within 8" of Joint: YES

Remarks:

Code: RFJ

Description: Roots Fine Joint



Distance (ft): 20.3
Structural Grade: 0
O&M Grade: 1
Clock Start/From: 9

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: YES

Remarks:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 23.6
Structural Grade: 0

O&M Grade: 1

Clock Start/From: 8

Clock To: 4

1st Value: 2nd Value: Value Percent:

Continuous Index: S02
Within 8" of Joint: YES

Remarks:

Code: RFJ

Description: Roots Fine Joint

YES



Distance (ft): 65.7
Structural Grade: 0

O&M Grade: 1

Clock Start/From: 8


Clock To: 4

1st Value: 2

2nd Value: Value Percent: Continuous Index: F02

Remarks:

Within 8" of Joint:



Code: RFJ

Description: Roots Fine Joint

Distance (ft): 71.4
Structural Grade: 0

O&M Grade: 1

Clock Start/From: 12

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: AMH
Description: Manhole

Distance (ft): 160.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: M-803-026