## **Profile/Photo Observation Report**



Date: 04/10/2018 Weather: **PACP 6.0** Coding: Pipe Length (ft): 80.2 Owner: NA Pre Clean: **Not Known** P.O.#: **Byrd Fitzgerald** PSR: P-804-071-040 Surveyor:

Customer: Clean Date: 01/01/1900 Shape: C

Street: N Liberty St. Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Other Tape/Media #:

Purpose: Not Known Dia/Height: 12"
Use: Sanitary Material: VCP

Drain Area: NA Lining:

Category: NA

Comment:

Location Details: Direction of Survey: Downstream

US MH: M-804-040 DS MH: M-804-071 Total Length Surveyed (ft): 45.7

2.00 2400 8.00 O&M Index: O&M Quick: O&M Rating: 0.00 0000 0.00 Structural Quick: Structural Rating: Structural Index: 2.00 2400 8.00 Overall Rating: Overall Index: Overall Quick:

	Code	Observation	Video (sec)	Grade
804-040				
0.	AMH	Manhole	10	NA
0.	MWL	Water Level	21	NA
26.3	DSZ(S01)	Deposits Settled Other	85	M 2
45.7	MSA	Abandoned Survey	136	NA
45.7	DSZ(F01)	Deposits Settled Other	147	M 2

Code:



Description:	Manhole	
Distance (ft):	.0	
Structural Grade:	0	
O&M Grade:	0	
Clock Start/From:		
Clock To:		
1st Value:		
2nd Value:		
Value Percent:		
Continuous Index:		
Within 8" of Joint:	NO	
Remarks:	M-804-040	

AMH



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint:

. . .

Remarks:

Code: DSZ

Description: Deposits Settled Other

NO



Distance (ft): 26.3
Structural Grade: 0

O&M Grade: 2

O&M Grade: 2
Clock Start/From: 6

Clock To: 1st Value: 2nd Value:

Value Percent: 5.000
Continuous Index: S01
Within 8" of Joint: NO
Remarks: debris



Code: MSA

Description: Abandoned Survey

Distance (ft): 45.7
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO Remarks: DSZ



Code: **DSZ** 

Description: Deposits Settled Other

Distance (ft): 45.7
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 6
Clock To:
1st Value:
2nd Value:

Value Percent: 5.000
Continuous Index: F01
Within 8" of Joint: NO
Remarks: debris