## **Profile/Photo Observation Report**



Date: 04/07/2018 Weather: Coding: **PACP 6.0** Pipe Length (ft): 277.3 Owner: NA Pre Clean: **Not Known** P.O.#: Surveyor: **Byrd Fitzgerald** PSR: P-804-051-050

Customer: Clean Date: 01/01/1900 Shape: C

Street: N OHIO ST Flow Control: Not Controlled

City: Hobart, IN Year Renewed:
Location: Other Tape/Media #:

Purpose: Not Known Dia/Height: 10"
Use: Sanitary Material: VCP

Drain Area: NA Lining:

Category: NA

Comment:

Location Details: Direction of Survey: **Upstream** 

US MH: M-804-050 DS MH: M-804-051 Total Length Surveyed (ft): 58.1

2.00 2100 2.00 O&M Index: O&M Quick: O&M Rating: 3.00 3100 3.00 Structural Index: Structural Quick: Structural Rating: 3121 5.00 2.50 Overall Index: Overall Quick: Overall Rating:

	Position	Code	Observation	Video (sec)	Grade
804-051					
· /.	0	AMH	Manhole	10	NA
.(	0	MWL	Water Level	21	NA
$\sqrt{4}$	1.4	TF	Tap Factory	42	NA
3	34.8	TF	Tap Factory	116	NA
[3	88.5	FS	Fracture Spiral	137	S 3
5	55.2	DSZ	Deposits Settled Other	181	M 2
5	58.1	MSA	Abandoned Survey	199	NA

Code:



Description:	Manhole
Distance (ft): Structural Grade:	.0 0
O&M Grade: Clock Start/From:	0
Clock To:  1st Value:	
2nd Value: Value Percent:	
Continuous Index: Within 8" of Joint: Remarks:	NO M-804-051

**AMH** 



Code: MWL Description: **Water Level** 

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From:

Clock To:

1st Value: 2nd Value:

Value Percent:

Continuous Index:

Within 8" of Joint: NO

5.000

Remarks:

Code: TF

Description: **Tap Factory** 

Distance (ft): 4.4 Structural Grade: 0 O&M Grade: 0 Clock Start/From: 3

Clock To:

1st Value: 4.000

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

YES



Code: **TF** 

Description: Tap Factory

Distance (ft): 34.8
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 10

Clock To:

1st Value: **4.000** 

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

YES




Code: FS

Description: Fracture Spiral

Distance (ft): 38.5
Structural Grade: 3
O&M Grade: 0
Clock Start/From: 11
Clock To: 1
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: YES

Remarks:



Code: DSZ

Description: Deposits Settled Other

Distance (ft): 55.2
Structural Grade: 0
O&M Grade: 2
Clock Start/From: 6

Clock To: 1st Value: 2nd Value:

Value Percent: 5.000

Continuous Index:

Within 8" of Joint: NO
Remarks: tissue



Code: MSA

Description: Abandoned Survey

Distance (ft): 58.1
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To:
1st Value:
2nd Value:
Value Percent:
Continuous Index:

Within 8" of Joint: NO

Remarks: no blockage