Date:	04/07/2018	Weather:		Coding:	PACP 6.0
Pipe Length (ft):	367.1	Owner:	NA	Pre Clean:	Not Known
P.O.#:		Surveyor:	Byrd Fitzgerald	PSR:	P-903-001-067
Customer:		Clean Date:	01/01/1900	Shape:	С
Street:	N HOBART RD		Flow Control:	Not Controlled	
City:	Hobart, IN		Year Renewed:		
Location:	Other		Tape/Media #:		
Purpose:	Not Known		Dia/Height:	10"	
Use:	Sanitary		Material:	VCP	
Drain Area:	NA		Lining:		
Category:	NA				
Comment:					
Location Details:			Direction of Surve	y: Downstream	
US MH: N	1-804-067	DS MH:	M-903-001	Total Length Surveyed (ft)	: 37.8
0&M Index:	2.25	O&M Quick:	4127	O&M Rating:	18.00
Structural Index:	0.00	Structural Qu	uick: 0000		0.00
Overall Index:	2.25	Overall Quick	44.27	Overall Rating:	18.00

/ 804-0		Code	Observation	Video (sec)	Grade
\leq	067				
	.0	DSZ(S01)	Deposits Settled Other	10	M 2
	.0	AMH	Manhole	21	NA
	0.	MWL	Water Level	32	NA
	5.5	TF	Tap Factory	55	NA
	37.1	DSZ	Deposits Settled Other	130	M 4
	37.1	DSZ(F01)	Deposits Settled Other	141	M 2
	37.8	MSA	Abandoned Survey	154	NA



Code: Description:	DSZ Deposits Settled Other
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	6
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	S01
Within 8" of Joint:	NO
Remarks:	debris/tissue



Code: Description:

Distance (ft): .0 Structural Grade: 0 O&M Grade: 0 Clock Start/From: Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index: Within 8" of Joint: NO Remarks: M-804-067

AMH

Manhole



Code:	MWL
Description:	Water Level
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	15.000
Continuous Index:	
Within 8" of Joint:	NO

Remarks:



Code:	TF
Description:	Tap Factory
Distance (ft):	5.5
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	2
Clock To:	
1st Value:	4.000
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	YES
Remarks:	

Code:

Description:



Distance (ft):	37.1
Structural Grade:	0
O&M Grade:	4
Clock Start/From:	4
Clock To:	8
1st Value:	
2nd Value:	
Value Percent:	25.000
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	unknown blockage

DSZ

Deposits Settled Other



Code:DSZDescription:Deposits Settled Other

Distance (ft):	37.1
Structural Grade:	0
O&M Grade:	2
Clock Start/From:	6
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	5.000
Continuous Index:	F01
Within 8" of Joint:	NO
Remarks:	debris/tissue

Code: Description: MSA Abandoned Survey



Distance (ft):	37.8
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	dsz