Profile/Photo Observation Report

0.00

Overall Quick:

Overall Index:



0.00

Date:	05/05/2018	Weather:		Coding:	PACP 6.0
Pipe Length (ft	:):	Owner:	City of Hobart	Pre Clean:	No Pre-Cleaning
P.O.#:	188	Surveyor:	M. Pielacha	PSR:	P-805-023-027
Customer:	City of Hobart	Clean Date:		Shape:	С
Street:	5th Street		Flow Control:	Not Controlle	d
City:	Hobart, IN		Year Renewed:		
Location:	Light Highway		Tape/Media #:	DEP 188	
Purpose:	Routine Assessment		Dia/Height:	20"	
Use:	Sanitary		Material:	VCP	
Drain Area:			Lining:		
Category:	NA				
Comment:	5-21-2018				
Location Detai	ls:		Direction of Surve	ey: Downstream	
US MH:	M-805-027	DS MH:	M-805-023	Total Length Surveyed (f	t): 146.4
)&M Index:	0.00	O&M Quick:	0000	O&M Rating:	0.00
tructural Index:	. 0.00	– Structural Qı	uick. 0000	Structural Rating	. 0.00

0000

Overall Rating:

Thursday, May 4, 2023

	Position	Code	Observation	Video (sec)	Grade
1(805)0	27				
	0	АМН	Manhole	0	NA
ш	0.	MWL	Water Level	9	NA
ш	103.5	TFA	Tap Factory Active	128	NA
ш	108.5	TF	Tap Factory	154	NA
ш	146.4	MSA	Abandoned Survey	750	NA



Code:	АМН
Description:	Manhole
Distance (ft):	.0
Structural Grade:	0
O&M Grade:	0
Clock Start/From:	
Clock To:	
1st Value:	
2nd Value:	
Value Percent:	
Continuous Index:	
Within 8" of Joint:	NO
Remarks:	M-805-023

Thursday, May 4, 2023 2



Code: MWL

Description: Water Level

Distance (ft): .0
Structural Grade: 0
O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value:

Value Percent: 15.000

Continuous Index:

Within 8" of Joint: NO

Remarks:



Code: TFA

Description: Tap Factory Active

Distance (ft): 103.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 12

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks:

Thursday, May 4, 2023 3



Code: **TF**

Description: Tap Factory

Distance (ft): 108.5
Structural Grade: 0
O&M Grade: 0
Clock Start/From: 12

Clock To:

1st Value: **4.000**

2nd Value: Value Percent: Continuous Index:

Within 8" of Joint:

Remarks:

NO



Code: MSA

Description: Abandoned Survey

Distance (ft): 146.4
Structural Grade: 0

O&M Grade: 0

Clock Start/From:

Clock To: 1st Value: 2nd Value: Value Percent: Continuous Index:

Within 8" of Joint: NO

Remarks: sediment

Thursday, May 4, 2023 4